

NOTICE TO COMMISSIONER OF PUBLIC WORKS

Drain Permit No. 15103

City of New Bedford,

Office of City Clerk,

JUL - 3 1945

To Commissioner of Public Works.

Permission has this day been issued to

Name George D. Dubois

Address 375 Hawes st.

to lay drain from the premises

375 Hawes st.

Marie A. Dubois

to connect with the sewer in

Hawes

street.

Pauline C. Roberts

asst. City Clerk

Requires separate entrance
for sewage and roof water
DIG TO STREET LINE ONLY

Return of Foreman

Entered.....*July 10.*.....19*45.*
 Time.....*1:45 PM*.....
 By.....*Antone Pimental*.....

COST

Labor	hours @		
<i>Pimental, A.</i>	<i>9</i>	<i>"</i>	<i>\$ 8 30</i>
<i>Golden, R.</i>	<i>9</i>	<i>"</i>	<i>7 09</i>
<i>Hodgins, P.</i>	<i>9</i>	<i>"</i>	<i>7 09</i>
<i>Noonan, H.</i>	<i>21</i>	<i>"</i>	<i>15 75</i>
<i>Ryan, James</i>	<i>17</i>	<i>"</i>	<i>12 75</i>
<i>Halle, Henry</i>	<i>21</i>	<i>"</i>	<i>15 75</i>
<i>Repin, Roger</i>	<i>21</i>	<i>"</i>	<i>15 75</i>
Stock			<i>82 48</i>
<i>1 bag cem.</i>			<i>69</i>
<i>200 lbs. sand</i>			<i>10</i>
<i>10 lbs. putty</i>			<i>1 40</i>
<i>water</i>			<i>50</i>
Carting			<i>2 50</i>
Total Cost			<i>87 67</i>
Estimate—cost of laying drain	<i>55</i>	<i>00</i>	
Entrance charges	<i>15</i>	<i>00</i>	
Total deposit	<i>70</i>	<i>00</i>	
Balance due			<i>32 67</i>

Pieces pipe to curb.....*7*.....

" " curb to house.....*6*.....

Cut at sewer.....*14 FT.*.....

Cut at curb.....*12 FT.*.....

Size of pipe.....*6" B 4"*.....

Correct

Antone Pimental

Foreman