

27 23

NOTICE TO COMMISSIONER OF PUBLIC WORKS

Drain Permit No. 15702

City of New Bedford,

Office of City Clerk,

APR 25 1950

To Commissioner of Public Works.

Permission has this day been issued to

Name Louis Herman

Address Masonic Bldg. N.B.

to lay drain from the premises Louis Herman

Elm St. west of Summer

to connect with the sewer in

Elm

street.

Charles W. Deary

City Clerk

DIG TO STREET LINE ONLY

Return of Foreman

Entered *June 6* 19*50*

Time *3 A.M.*

By *Antone Permentel*

COST

2 43

<i>Permentel, A.</i>	<i>2</i>	<i>hours</i>	<i>@ 1.07</i>	<i>2</i>	<i>14</i>
Labor					
<i>Hodgins, P.</i>	<i>1</i>	<i>"</i>	<i>.97</i>		<i>97</i>
<i>Lane, J.</i>	<i>1</i>	<i>"</i>	<i>.93</i>		<i>93</i>
<i>Lipinski, J.</i>	<i>5</i>	<i>"</i>	<i>.90</i>	<i>4</i>	<i>48</i>
<i>Smith, C.</i>	<i>5</i>	<i>"</i>	<i>.93</i>	<i>4</i>	<i>66</i>
<i>Nello, Francisco</i>	<i>16</i>	<i>"</i>	<i>.90</i>	<i>14</i>	<i>32</i>
<i>Borden, Carlton</i>	<i>16</i>	<i>"</i>	<i>.90</i>	<i>14</i>	<i>32</i>
<i>Condozo, George</i>	<i>16</i>	<i>"</i>	<i>.90</i>	<i>14</i>	<i>32</i>
Stock					
				<i>56</i>	<i>14</i>
<i>Grk.</i>				<i>3</i>	<i>00</i>
<i>5 lbs. lime</i>					<i>15</i>
<i>100 lbs. gravel</i>					<i>06</i>
<i>Carting 1/2 bag cement</i>					<i>54</i>
<i>33 1 hr. compressor</i>				<i>3</i>	<i>00</i>
<i>12 x 2 ft. trench</i>					
<i>2.22 + 5</i>				<i>31</i>	<i>64</i>
Total Cost				<i>94</i>	<i>53</i>
Estimate—cost of laying drain			<i>100 00</i>		
Entrance charges					
Total deposit			<i>100 00</i>		
Balance due <i>Herman</i>				<i>5</i>	<i>47</i>

Pieces pipe to curb *4*

" " curb to house *none*

Cut at sewer *6 ft.*

Cut at curb *5 1/2 ft.*

Size of pipe *10 in.*

Correct

Antone Permentel

Foreman