

NOTICE TO COMMISSIONER OF PUBLIC WORKS

Drain Permit No. 15985

City of New Bedford,

Office of City Clerk,

June 4, 1951

To Commissioner of Public Works.

Permission has this day been issued to

Frederick E. Bittencourt

Property owner

14 Turner St

Address

By

Address

to lay drain from the premises

*east side Turner St. n. of
Dufferin St*

to connect with the sewer in

Turner

street.

Charles W. Deary
City Clerk

~~Requires separate entrance for sewage and roof water~~

RETURN OF FOREMAN

Entered June 19 1951
 Time 7 a. m.
 By Antoni Permentel

COST

Labor <u>Permentel, a.</u>	<u>3</u> hours	@ <u>1.28</u>	<u>\$ 3.84</u>
<u>Smith, C.</u>	<u>5</u> "	<u>1.14</u>	<u>5.70</u>
<u>Sybia, A.</u>	<u>13</u> "	<u>1.09</u>	<u>14.17</u>
<u>Laur, J.</u>	<u>5</u> "	<u>1.14</u>	<u>5.70</u>
<u>Bombardier, S.</u>	<u>21</u> "	<u>1.09</u>	<u>22.89</u>
<u>Borden, C.</u>	<u>21</u> "	<u>1.09</u>	<u>22.89</u>
			<u>75.19</u>
Stock			
<u>Trucking</u>			<u>3.10</u>
<u>5 lbs. mite.</u>			<u>1.23</u>
Trucking <u>60 lbs. sand.</u>			<u>.06</u>
<u>1/2 bag cem.</u>			<u>.63</u>
Total Cost			<u>80.11</u>
Estimate—cost of laying drain	<u>79</u>	<u>00</u>	
Entrance charges	<u>assessed</u>		
Total deposit	<u>79</u>	<u>00</u>	
Balance due <u>City</u>			<u>1.11</u>

Pieces pipe to curb 7
 " " curb to house 5
 Cut at sewer 8 ft.
 Cut at curb 2 ft.
 Size of pipe 6 in.
 Correct

Antoni Permentel

Foreman