

NOTICE TO COMMISSIONER OF PUBLIC WORKS

Drain Permit No. **17240**

City of New Bedford,

Office of City Clerk,

*Sept. 3, 1957*

To Commissioner of Public Works.

Permission has this day been issued to

*1022 Ashley*

*Ronit M. Desmarais*

Property owner

*32 Menton Ave.*

Address

By *Virginia P. Desmarais*

*32 Menton Ave.*

Address

to lay drain from the premises of *S. S. Menton St. 120'*

*E. Ashley Blvd.*

to connect with the sewer in *Menton* street.

*Charles W. Dray*

City Clerk.

Requires separate entrance for sewage and roof water

# RETURN OF FOREMAN

Entered Sept. 9, 1957 19  
 Time 7:30 AM  
 By Peter J. Hodgins

## COST

|                               |                            |       |
|-------------------------------|----------------------------|-------|
| Labor                         | Hodgins - 12½ hours @ 1.60 | 20.00 |
|                               | Correia - 12½ " 1.35       | 16.87 |
|                               | Botelho - 12½ " 1.35       | 16.87 |
|                               | Fonseca - 12½ " 1.35       | 16.87 |
|                               | Pauva, A - 12½ " 1.45      | 18.12 |
|                               | "                          | 88.73 |
|                               | "                          |       |
|                               | "                          |       |
| Stock                         | 200 SAND @ .065 cwt        | 20.13 |
|                               | 1 CEMENT @ 1.50            | 1.50  |
|                               | 2 JUTE @ .25               | 50.50 |
|                               |                            |       |
|                               | Compressor 1 hr            | 3.00  |
| Trucking                      |                            | 5.00  |
|                               |                            | 97.08 |
| Total Cost                    |                            |       |
| Estimate—cost of laying drain | 148                        | -     |
| Entrance charges              |                            |       |
| Total deposit                 | 148                        | -     |
| Balance due                   | Demarais                   | 50.91 |

Pieces pipe to curb 8

" " curb to house 4

Cut at sewer 12 X 2 DIRT

Cut at curb 10 X 2 DIRT

Size of pipe 6"

Correct

Peter J. Hodgins  
 Foreman