

Billed 11/17/61

NOTICE TO COMMISSIONER OF PUBLIC WORKS

DIG TO STREET LINE ONLY
1 pipe

Drain Permit **Nº 17853**

City of New Bedford,

Office of City Clerk,

Aug. 29, 1961

To Commissioner of Public Works.

Permission has this day been issued to

Paul Anthony
Property owner

87 Deane St.
Address

By

Address

to lay drain from the premises of

Paul Anthony

W. I. Nautilus St. 100' S. of Coral St.

to connect with the sewer in

Nautilus

street.

Install drain and have plumber meet our
pipe - 10' outside of foundation

Charles W. Deasy
City Clerk.

Requires separate entrance for sewage and roof water

Completed

RETURN OF FOREMAN

Entered Aug 29TH 19 61
 Time Sept. 14, 1961
 By Adrian J. Bourke
 COST

Labor	<u>Law, J - 1 hours @ 188</u>	<u>188</u>
	<u>Joseph A. Thibault 20 hrs 1.58</u>	<u>31.50</u>
	<u>DENNIS TRAVERS 20 hrs 1.40</u>	<u>28.00</u>
	<u>Joseph S. MAREJO 20 hrs 1.70</u>	<u>34.00</u>
	<u>Pinette, J - 20" @ 165</u>	<u>33.00</u>
	"	<u>128.38</u> ✓
	"	
	"	
Stock	<u>1-CAN-SEWER TIE</u>	<u>4.00</u> ✓
	<u>1/2 BAG- CEMENT @ 1.52</u>	<u>76</u> ✓
	<u>200 LBS SAND @ .10 cut</u>	<u>20</u> ✓
	<u>8 LBS - JUTE @ .25</u>	<u>2.00</u> ✓
	<u>12 X 12 FT. BLANK TOP - ROAD</u>	
	<u>5 X 5 FT. CONCRETE - SIDEWALK</u>	
Trucking	<u>20 hrs @ 600</u>	<u>12.00</u> ✓
	<u>Back Hoe 10 hrs @ 5.25</u>	<u>52.50</u> ✓
	<u>Compress 2 hrs @ 5.00</u>	<u>15.00</u> ✓
	<u>Rep. 18" Bit Conc. @ 2.24 5.00</u>	<u>44.86</u>
Total Cost		<u>229.82</u>
Estimate-cost of laying drain	<u>169 -</u>	
Entrance charges	<u>assessed</u>	
Total deposit	<u>169 -</u>	
Balance due		

Pieces pipe to curb 8

" " curb to house 12

Cut at sewer 6 FT Bit. Conc. Street

Cut at curb 5 1/2 FT. Grass Walk

Size of pipe 6" ACRON - PIPE

Correct

Adrian J. Bourke Foreman

SEWER 10 CURB 8 PIPE 16"
 CURB TO HOUSE 12 PIPE 24"