

Billed 5/15/62

NOTICE TO COMMISSIONER OF PUBLIC WORKS

Drain Permit **Nº 17898**

City of New Bedford,

Office of City Clerk,

~~STREET LINE ONLY~~ ^{iron pipe} DIG TO

~~STREET LINE ONLY~~ ^{2 pipe system}

To Commissioner of Public Works.

Permission has this day been issued to

Laurier R. Dumas
Property owner

429 Prescott Street
Address

By

Address

to lay drain from the premises of Laurier R. Dumas

W. S. Oliver 120' N. Broughton

to connect with the sewer in Oliver St. street.

(ms)
Owner to dig & back fill on his property only. Charles W. Deacy
we to lay the pipe. S. & S.D. to be laid
in street.

City Clerk.

Requires separate entrance for sewage and roof water

RETURN OF FOREMAN

Entered MAR-28 & 29 19 62
 Time
 By John P. Law

COST

Labor <u>Francisco, J.</u> - 16 hours @ 1.88	\$ 30.00
<u>Braga, L.</u> - 16 " 1.70	27.20
<u>Lima, G.</u> - 16 " 1.50	24.00
<u>Travers, D.</u> - 16 " 1.50	24.00
"	105.20 ✓
"	
"	
"	
Stock	
<u>1/4 bag cement @ 1.45</u>	36.7 ✓
<u>50 lbs. sewer-tite @ .078</u>	3.90 ✓
<u>8 lbs. jute @ .2725</u>	2.18 ✓
<u>8-Bricks @ .63</u>	28 ✓
<u>100 weight of sand @ .10 cut</u>	10 ✓
<u>Trucking 6 hrs. @ 60</u>	3.60
<u>1 1/2 #45 COMPRESSOR</u>	5.00 ✓
<u>6 hrs Gradall @ 5.25</u>	31.50 ✓
<u>Rep. 13' Oiled Traveler @ 89¢ + 1</u>	16.57
Total Cost	168.52
Estimate-cost of laying drain	198 -
Assessed Entrance charges	
Total deposit	198 -
Balance due <u>Durnes</u>	29.48

Refer
 Pieces pipe to curb 14 ft. 6 in. + 14 ft. 4 in.
 " " 13 ft. 4 in. curb to Prop. line
 " " curb to house 46 ft. 6 inch
 Cut at sewer 8 1/2 ft.
 Cut at curb 7 ft.
 Size of pipe 6 in. + 4 in.
 Correct

John P. Law
 Foreman
John Francisco