

8 1123
8 1129
16 1125

Billed Aug. 15, 1962

NOTICE TO COMMISSIONER OF PUBLIC WORKS

2 pipe
30
DIG TO

~~STREET LINE ONLY~~

Drain Permit **Nº 17935**

City of New Bedford,

Office of City Clerk,

June 25, 1962

To Commissioner of Public Works.

Permission has this day been issued to

Max Bressler

Property owner

203 Palmer Street

Address

By

Address

to lay drain from the premises of

Max Bressler

ms e.s. Mandell St. 61' n. Brien Street

to connect with the sewer in

Mandell

street.

assessed from E of st. to iron pipe.
Owner to pay difference if more
reimbursed if less.

Charles W. Deasy
City Clerk.
8 1/2' Depth at sewer

Requires separate entrance for sewage and roof water

RETURN OF FOREMAN

Entered JULY - 23RD 19 62
 Time
 By John P. Law

COST

Labor	<u>Law, J. - 3 hours @ 1.88</u>		<u>5.63</u>
	<u>Thibault, J. - 16 "</u>	<u>1.70</u>	<u>27.20</u>
	<u>Pacheco, B. - 3 "</u>	<u>1.40</u>	<u>4.20</u>
	<u>Orlowski, A. - 11 "</u>	<u>1.40</u>	<u>15.40</u>
	<u>Connor, C. - 16 "</u>	<u>1.40</u>	<u>22.40</u>
	<u>Amaral, M. - 1 "</u>	<u>1.70</u>	<u>1.70</u>
	<u>Bodeau, L. - 1 "</u>	<u>1.40</u>	<u>1.40</u>
			<u>77.93</u>
Stock	<u>1/2 BAG - CEMENT @ 1.50</u>		<u>75</u>
	<u>200 LBS - SAND @ .075 cwt</u>		<u>15</u>
	<u>REPLACE - 12x3 FT - B.C. ON-ROAD @ 2.23</u>		<u>31.64</u>
	<u>50 LB - SEAL TITE @ .078</u>		<u>3.90</u>
	<u>7 LBS - JUTE @ .27</u>		<u>1.89</u>
Trucking			
	<u>1423 #29 TRUCK - 2 hrs @ .60</u>		<u>1.20</u>
	<u>1423 #45 COMPRESSOR 2 hrs @ .33</u>		<u>6.70</u>
	<u>1423 CITY - GRADAL & - 8 hrs @ .52</u>		<u>42.00</u>
Total Cost	<u>\$1.25</u>		<u>166.16</u>
Estimate-cost of laying drain	<u>260</u>	-	
Entrance charges	<u>Assessed</u>		
Total deposit	<u>260</u>	-	
Balance due	<u>breasted</u>		<u>93.84</u>

Pieces pipe to curb 4-4 FT - 6 IN - PIPE

" " curb to house 7-4 FT - 6 IN PIPE

Cut at sewer 8 1/2 FT.

Cut at curb 7 FT.

Size of pipe 6 IN - ACRON

Correct

John P. Law
 Foreman