

Billed 10/17/62

NOTICE TO COMMISSIONER OF PUBLIC WORKS

~~DIG TO~~ ^{2 pipe}
~~STREET LINE ONLY~~ ³

Drain Permit **Nº 17962**

City of New Bedford,

Office of City Clerk,

August 16, 1962

To Commissioner of Public Works.

Permission has this day been issued to

Frank C. DeMello

Property owner

135 Tallman Street

Address

By

Address

to lay drain from the premises of

Frank C. DeMello

on corner Howard & Loftus Streets

to connect with the sewer in

Howard

street.

Requires separate entrance for sewage and roof water

City Clerk.

Charles W. Deary

RETURN OF FOREMAN

Entered SEPT. 11TH 19 67
 Time
 By John Q. Law

COST

Labor	<u>Law, J-</u>	<u>4</u>	hours @ <u>188</u>	<u>7 50</u>
	<u>Thibault</u>	<u>8</u>	" <u>1.66</u>	<u>13 30</u>
	<u>Pacheco -</u>	<u>4</u>	" <u>1.40</u>	<u>5 60</u>
	<u>Orlowski -</u>	<u>8</u>	" <u>1.40</u>	<u>11 20</u>
	<u>Connor, -</u>	<u>8</u>	" <u>1.40</u>	<u>11 20</u>
	<u>Bodenn -</u>	<u>4</u>	" <u>1.40</u>	<u>5 60</u>
	<u>Rothwell</u>	<u>4</u>	" <u>1.40</u>	<u>5 60</u>
				<u>61 00</u>
Stock	<u>1/2 BAG-CEMENT @ 1.47</u>			<u>74</u>
	<u>200 LBS-SAND @ .075</u>			<u>15</u>
	<u>50 LBS-SEWERTITE @ .078</u>			<u>3 90</u>
	<u>5 LBS-FOTE @ .27</u>			<u>2 16</u>
REPAIRS	<u>1/4 FT X 2 FT. BLANK TOP-ON-ROAD</u>			<u>36 08</u>
Trucking				
<u>1 HR</u>	<u>#29 TRUCK</u>			<u>60</u>
<u>1 HR</u>	<u>#45-COMPRESSOR</u>			<u>3 35</u>
<u>8 HRS</u>	<u>CITY-GRADALL @ 5.25</u>			<u>42 -</u>
Total Cost				<u>149.98</u>
Estimate-cost of laying drain		<u>362 00</u>		
Assessed Entrance charges				
Total deposit		<u>362 00</u>		
Balance due	<u>De Mello</u>			<u>212 02</u>

6-2 FT- 6 IN-ACROM-PIPE
 Pieces pipe to curb 4-3 FT- 6 IN-ACROM
12-3 FT- 6 IN-ACROM-PIPE
 " " curb to house 8-3 FT- 6 IN-ACROM-PIPE

Cut at sewer 13 FT.

Cut at curb 11 FT.

Size of pipe 6 + 5 IN- ACROM-PIPE

Correct

John Q. Law

Foreman