

sewer depth
8'

Billed 1/8/63

NOTICE TO COMMISSIONER OF PUBLIC WORKS

2 pipe system
57

Drain Permit **Nº 18003**

City of New Bedford,

Office of City Clerk, Oct 31, 1962

To Commissioner of Public Works.
Permission has this day been issued to

Manuel Savares
Property owner

85 Sagamore
Address

By
Address

to lay drain from the premises of Manuel Savares
no. side Westbrook 230' e. John St.

to connect with the sewer in Westbrook street.

ab

not assessed. From main in street
to iron pipe in property.

Mark W. [Signature]
City Clerk.

Requires separate entrance for sewage and roof water

RETURN OF FOREMAN

Entered DEC-17TH 1962

Time

By John P. Law

COST

Labor	<u>Law, J - 6 hours @ 200</u>	<u>1200</u>
	<u>Amarg, M - 12 " 1.80</u>	<u>2160</u>
	<u>Repetto, B - 12 " 1.60</u>	<u>1920</u>
	<u>Pacheco, - 2 " 150</u>	<u>300</u>
	<u>Orlowski, - 12 " 150</u>	<u>1800</u>
		<u>7380</u>

Stock	<u>1-BAG CEMENT @ 1.48</u>	<u>1.48</u>
	<u>300 LBS SAND @ .075</u>	<u>22</u>
	<u>5 LBS TUBE @ .27</u>	<u>135</u>

REPAIRS - 12 FT x 2 FT B-C ON ROAD
@ 2.22 + 51 3164

Trucking

<u>2^{HRS}</u>	<u>#29 - TRUCK @ 6.04</u>	<u>120</u>
<u>2^{HRS}</u>	<u>#45 - COMPRESSOR @ 3.35</u>	<u>670</u>
<u>9^{HRS}</u>	<u>#32 - CITY OLIVER @ 5.35</u>	<u>4815</u>

Total Cost

Estimate-cost of laying drain	<u>22300</u>
Entrance charges	<u>1500</u>
Total deposit	<u>23800</u>
Balance due	<u>5846</u>

Pieces pipe to curb 4-3 FT - 6 IN. ACRON PIPE
" " curb to house 8-3 FT - 6 IN. ACRON PIPE

Cut at sewer 8

Cut at curb 7 1/2

Size of pipe 6 IN - ACRON PIPE

Correct

John P. Law

Foreman

TO R.F. ARE - CONNECTED - TO - DRAIN
INSIDE, PRO R - LINE - 5 IN ACRON PIPE