

Billed 5/21/63

NOTICE TO COMMISSIONER OF PUBLIC WORKS

1 pipe system

12

Drain Permit **Nº 18023**

City of New Bedford,

Office of City Clerk, Jan. 2, 1963

To Commissioner of Public Works.

Permission has this day been issued to

Emma A. Leagusse
Property owner

241 Ashley Bend
Address

By Edgar Suport

477 Farkler Hill Rd.
Address

to lay drain from the premises of Emma A. Leagusse
S.S. UPTON ST. E 125' W. AYER ST.
So. side Upton 125 W. of Ayer

to connect with the sewer in Upton ST. street.

From manhole in street to iron pipe.

Charles W. Deane
City Clerk.

Requires separate entrance for sewage and roof water

wer depth
7

6445
8445
14445

ab

RETURN OF FOREMAN

Entered APRIL - 30TH & May 1 1963
 Time
 By John Q. Law

COST

		\$	\$
Labor	<u>Law, J - 6 hours @</u>	<u>2.00</u>	<u>12.00</u>
	<u>Rothwell - 6 "</u>	<u>1.80</u>	<u>10.80</u>
	<u>Thibault - 14 "</u>	<u>1.80</u>	<u>25.20</u>
	<u>Rebello - 6 "</u>	<u>1.64</u>	<u>9.82</u>
	<u>Bodeau - 14 "</u>	<u>1.50</u>	<u>21.00</u>
	<u>Orlowski, - 8 "</u>	<u>1.50</u>	<u>12.00</u>
	<u>" Total</u>	<u>\$</u>	<u>90.82 ✓</u>
Stock	<u>1/2 BME-CEMENT @ 1.47</u>		<u>74 ✓</u>
	<u>100 LBS- SAND @ .075</u>		<u>08 ✓</u>
	<u>1 LB- JUTE @ .27</u>		<u>27 ✓</u>
	<u>HOS #29 - TRUCK } 4 hrs. @ 600.</u>		<u>240</u>
	<u>HOS #39 - TRUCK }</u>		
Trucking			
	<u>HOS #32 - CITY - BACKHOF } 9 hrs. @ 540</u>		<u>4860 ✓</u>
	<u>HOS #33 - CITY - BACKHOF }</u>		
	<u>HOS #45 - COMPRESSOR</u>		<u>335 ✓</u>
Total Cost			<u>14626</u>
Estimate-cost of laying drain		<u>236 -</u>	
Entrance charges		<u>Assessed</u>	
Total deposit		<u>236 -</u>	
Balance due		<u>Payee</u>	<u>8974</u>

Pieces pipe to curb 1-10 FT - 1-4 FT - 6 IN.

" " curb to house 5-10 FT - 1-6 FT - 6 IN

Cut at sewer 7 FT.

Cut at curb 6 1/2 FT

Size of pipe 6 IN - TRANSITE-PIPE.

Correct

John Q. Law
 Foreman

OWNER SUPPLIES - REVENUE
 first street