

Billed 9/27/63

NOTICE TO COMMISSIONER OF PUBLIC WORKS

1 pipe

20

Drain Permit **Nº 18066**

City of New Bedford,

Office of City Clerk,

April 24, 1963

To Commissioner of Public Works.

Permission has this day been issued to

Roger Lacey

Property owner

166 Bullock

Address

By

Address

to lay drain from the premises of

Roger Lacey

W. side Richmond St 34' so of

Athal to Mt. Vernon St

to connect with the sewer in

Mt. Vernon

Charles W. Deane

street.

From main in street to iron pipe
in property. See Eng. Div.

City Clerk.

Requires separate entrance for sewage and roof water

emer Dept
7/21

8405
7405
7405
27405

ab

RETURN OF FOREMAN

Entered JUNE 5TH 1963
 Time
 By John P. Law

COST

Labor	<u>Law, J.</u>	<u>7</u> hours @ <u>\$200</u>	<u>14 00</u>
	<u>Thibault</u>	<u>22</u> " <u>180</u>	<u>39 60</u>
	<u>Pacheco, A.</u>	<u>22</u> " <u>150</u>	<u>33 00</u>
	<u>Connor</u>	<u>3</u> " <u>150</u>	<u>4 50</u>
	<u>Bedeau</u>	<u>22</u> " <u>150</u>	<u>33 00</u>
	<u>Rothwell</u>	<u>5</u> " <u>180</u>	<u>9 00</u>
	<u>Amaral</u>	<u>2</u> " <u>180</u>	<u>3 60</u>
			<u>136 70</u>
Stock	<u>1/2 BAG CEMENT @ 148</u>		<u>74</u>
	<u>100 LBS SAND @ .0725 cut</u>		<u>08</u>
	<u>8 LBS JUTE @ .25</u>	<u>27</u>	<u>2 16</u>
	<u>50 LBS SEWERTITE @ .08</u>		<u>4 00</u>
	<u>REPAIR 110' x 2 FT - B-C - ON ROAD</u>	<u>@ 220</u>	<u>249 20</u>
	<u>29 - TRUCK</u>		
	Trucking	<u>6 hrs. @ 600</u>	<u>3 60</u>
	<u>39 - TRUCK</u>		
	<u>33 - CITY BACKHOE @ 540</u>		<u>97 20</u>
	<u>45 - CITY COMPRESSOR @ 3.35</u>		<u>6 70</u>
Total Cost			<u>500.38</u>
Estimate-cost of laying drain	<u>485</u>	<u>-</u>	
Entrance charges	<u>15</u>	<u>00</u>	
Total deposit	<u>500</u>	<u>-</u>	
Balance due	<u>City</u>		<u>15 38</u>

Pieces pipe to curb 59 - 2 FT - 6 IN

" " curb to house 5 - 2 FT - 6 IN

Cut at sewer 8 FT

Cut at curb 6 FT

Size of pipe 6 IN - ACRON PIPE

Correct

John P. Law
 Foreman