

Billed 11/14/63

NOTICE TO COMMISSIONER OF PUBLIC WORKS

pipe system 82

Drain Permit **Nº 18159**

City of New Bedford,

Office of City Clerk, Sept. 8, 1963

To Commissioner of Public Works.

Permission has this day been issued to

Chester F. Sakal  
Property owner

325 Park Ave  
Address

By Walter L. Sakal

893 County  
Address

to lay drain from the premises of Chester F. Sakal  
so. side Garfield 100' W. of Summer  
to connect with the sewer in Garfield street.

Charles W. Drury  
City Clerk.

Requires separate entrance for sewage and roof water

inner depth  
8 1/2'

8 HRS

(ab)

From main on street  
to property line

# RETURN OF FOREMAN

Entered OCT-15TH 1963  
 Time .....  
 By John P. Law

## COST

|       |                                             |         |
|-------|---------------------------------------------|---------|
| Labor | Low, J - 6 hours @ 2.00                     | 12.00   |
|       | Amara, J - 8 " 1.80                         | 14.40   |
|       | Orlowski - 8 " 1.50                         | 12.00   |
|       | Medeiros, E - 8 " 1.80                      | 14.40   |
|       | Pinette, J - 1 " 1.80                       | 1.80    |
|       |                                             | 54.60 ✓ |
| Stock | 1/2 BAG-CEMENT @ 1.42 =                     | 71 ✓    |
|       | 100 LB3-SAND @ .0725 cu ft =                | 08 ✓    |
|       | 15-LB3-SEWERTITE @ .08 =                    | 120 ✓   |
|       | 5-LB3-JUTE @ .27                            | 135 ✓   |
|       | REPLACE-12FT-X2 1/2 FT-13" C-ON-ROAD @ 3.16 | 31.64   |
|       | 2 H32 #29-TRUCK } 4 hrs @ 60                | 240     |
|       | Trucking                                    |         |
|       | 2 H32 #39-TRUCK                             |         |
|       | 2 H32 #21-COMPRESSOR @ 3.35                 | 6.70    |
|       | 8 H32 #32-CITY-BARNHOF @ 5.40               | 32.40   |
|       | Total Cost                                  | 131.08  |
|       | Estimate-cost of laying drain 175-          |         |
|       | Entrance charges <u>assessed</u>            |         |
|       | Total deposit 175-                          |         |
|       | Balance due <u>Asker</u>                    | 43.92   |

Pieces pipe to curb 11-3 FT-6 IN-AERON-PIPE

" " curb to house 12-3 FT-6 IN-AERON-PIPE

Cut at sewer 8 1/2 FT.

Cut at curb 8 FT.

Size of pipe 6 IN-AERON-PIPE

Correct

John P. Law  
 Foreman