

Billed 11/14/63

NOTICE TO COMMISSIONER OF PUBLIC WORKS

2 pipe system

82

Drain Permit **Nº 18163**

City of New Bedford,

Office of City Clerk, *Sept. 11, 1963*

To Commissioner of Public Works.

Permission has this day been issued to

Gilbert O. Martin
Property owner

51 Hawthorne St.
Address *Fairhaven*

By

Address

to lay drain from the premises of *Gilbert O. Martin*

ab *e. s. Mary* *34' so. Daniel*

to connect with the sewer in *Mary* *Charles W. Deary* street.

From main in street to iron pipe in property Roof water to spill on ground,
S.D. from *1/4* of street to property line. City Clerk.

Requires separate entrance for sewage and roof water

sewer depth 8'

*8494
3425
11425*

RETURN OF FOREMAN

Entered OCT-16TH 19 63

Time

By John P. Law

COST

Labor	<u>Law, J - 6 hours @ 200</u>	<u>12 00</u>
	<u>Amaral M - 11 " 180</u>	<u>19 80</u>
	<u>Orlowski - 11 " 150</u>	<u>16 50</u>
	<u>Medeiros - 11 " 180</u>	<u>19 80</u>
	<u>Pinette, J - 3 " 180</u>	<u>5 40</u>
		<u>73 50</u>

Stock	<u>1/2 BAG-CEMENT @ 1.42</u>	<u>71</u>
	<u>100 LBS-SAND @ .0725 wt</u>	<u>08</u>
	<u>25-LBS-SEWARTITE @ .08</u>	<u>2 00</u>
	<u>7-LBS-JUTE @ .27</u>	<u>1 89</u>

REPLACE - 1/2 FT X 2 1/2 FT - B-C-ON-ROAD 3 16 4

2 HAS #29-TRUCK
Trucking 4 hrs @ 60 2 40

2 HAS #39-TRUCK

1 HAS #21-COMPRESSOR 3 35

9 HAS #32-CITY-BARNHOF @ 5.40 48 60

Total Cost 164.17

Estimate-cost of laying drain 201 -

Entrance charges Assessed

Total deposit 201 -

Balance due Martin 36 83

Pieces pipe to curb 6-2FT-4-IN-
4-3-FT-6-IN-

" " curb to house 16-2FT-4-IN-
11-3FT-6-IN

Cut at sewer 9 FT-

Cut at curb 8 1/2 FT-

Size of pipe 6 X 4-IN-ACRON-PIPE

Correct

John P. Law
Foreman