

Recd. by John H. Holloway, Inc. 771 Purchase st.

Billed 11/21/63 42

NOTICE TO COMMISSIONER OF PUBLIC WORKS

Drain Permit **Nº 18177**

City of New Bedford,

Office of City Clerk, October 9, 1963

To Commissioner of Public Works.

Permission has this day been issued to

dep of sewer 4'
8445
Lo. end library
City of New Bedford
Property owner

Municipal Bld.
Address

By *Stanley Karnetsky*

771 Purchase St.
Address

to lay drain from the premises of *City of New Bedford - Lo. end library*
at **First** *Cove*
1st St. 88' S. of Cove Street

to connect with the sewer in **First** street.

2 pipe system
laid from main in street to property line
Charles W. Deary
City Clerk

Requires separate entrance for sewage and roof water

RETURN OF FOREMAN

Entered OCT-18TH 1963
 Time
 By John P. Law

COST

Labor Law, J -	4 hours @ 200	800
Amaral -	8 " 180	1440
Orlowski -	8 " 150	1200
Medeiros -	8 " 180	1440
Pinette, J	1 " 180	180
		<u>5060</u>
50 cu. run of bank guard @ .0475-		285
30' 6" asbestos cement pipe complete @ \$20		2460
Stock 1/2 BAG CEMENT @ 142		71
100 LBS-SAND @ .0725 cu		08
REPLACE-12 FT X 2 1/2 FT-B-C-ON-ROAD		3164
REPLACE-2-5 FT X 4 FT-CONCRETE IN-SIDEWALK		900
60 cu. crushed gravel @ .06		360
1 1/2 #29-TRUCK		
Trucking } 2 hrs. @ 600		120
1 1/2 #39-TRUCK		
1 #21-COMPRESSOR		335
7 #32-CITY-DICKHOE @ 540		3780
Total Cost		<u>165.43</u>
Estimate-cost of laying drain	158 -	
Assessed Entrance charges		
Total deposit	158 -	
Balance due <u>City</u>		<u>7.43</u>

Pieces pipe to curb 1-10 FT-1-2 FT.....

" " curb to house 1-10 FT-1-8 FT.....

Cut at sewer 4 FT.....

Cut at curb 3 1/2 FT.....

Size of pipe 6 IN-AERON-PIPE.....

Correct

John P. Law

Foreman

Pipe to be charged

DR. W. SUPPLY CO.