

length of drain 38'
sewer depth 11 1/2'
surf drain 6 1/2'

killed 11/2/64

2 pipe system 28

NOTICE TO COMMISSIONER OF PUBLIC WORKS

Drain Permit **No. 18308**

City of New Bedford,

Office of City Clerk, June 22, 1964

To Commissioner of Public Works.
Permission has this day been issued to

City of New Bedford
Property owner

School Dept -
Address

Paid By J. Cochran

703 So. Water
Address

to lay drain from the premises of City of N.B. School Dept -
so. side Farkeln Hill Rd. 328' W. Felton

to connect with the sewer in Farkeln Hill Road street.

From main in street to
property line.
Transite pipe required

Charles W. Drury
City Clerk.

Requires separate entrance for sewage and roof water

Wed

RETURN OF FOREMAN

Entered July 6th 1964
 Time
 By Joseph A. Thibault

COST

	\$	¢	
Labor <u>Amaral - 11 hours @ 180</u>	19	80	
<u>Thibault - 6 " @ 180</u>	10	80	
<u>Connor - 11 " @ 169</u>	18	56	
<u>Rothwell - 6 " @ 180</u>	10	80	
<u>Coate, III - 6 " @ 175</u>	10	50	
<u>Orlowski, - 11 " @ 164</u>	18	01	
" "	88		47 ✓
Stock <u>1-BMG-CEMENT @ 135 =</u>	1	35	
<u>300-LBS-SAND @ .0725 cut =</u>		22	
<u>REPLACE-18FT X 2 FT-13-C-ON-ROAD</u>	44	96	
<u>REPLACE-2-5 X 4 FT-CONCRETE ON SIDEWALK</u>	19	80	
<u>5 LBS-JUTE @ .197 =</u>		99	
<u>2 HOS #25-TRUCK</u>			
Trucking <u>4 hrs @ 60 =</u>	2	40	
<u>2 HOS #29-TRUCK</u>			
<u>2 HOS #21-COMPRESS-@ 3.35</u>	6	70	
<u>1 HOS #32-BARNHUE = 10 HOS @ 540</u>	54	00	
Total Cost	199.09		
Estimate-cost of laying drain	350	-	
Entrance charges <u>removed</u>			
Total deposit	350	-	
Balance due <u>Coblen</u>	150.91		

Spent 5-4 FT CONCRETE PIPE 8-1 IN
 Pieces pipe to curb 5-1 FT CONCRETE PIPE 8-1 IN
 " " curb to house 4-5 FT CONCRETE 8-1 IN
 Cut at sewer 10 FT
 Cut at curb 7 FT
 Size of pipe 8 & 8 CONCRETE V-ACROM
 Correct

Joseph A. Thibault
 Foreman

9/22/64

De Lord + Sonnet to repair walk
 J.A.O. (23)

OWNER - SUPPLIED PIPE