

sewer
depth 7'
pipe
length
of drain
38'

Billed 8/5/64

1 pipe 26

NOTICE TO COMMISSIONER OF PUBLIC WORKS

Drain Permit **Nº 18310**

City of New Bedford,

Office of City Clerk,

June 22, 1964

To Commissioner of Public Works.
Permission has this day been issued to

Gilbert Martin
Property owner

22 Mary Street
Address

By

Address

to lay drain from the premises of Gilbert Martin
c.s. Worcester Street 130' n. of Brachton

to connect with the sewer in Worcester street.

Laid from main in street to manhole in property
owner to pay difference if cost is more.
Reimbursed if less.

Charles W. Deary
City Clerk.

Requires separate entrance for sewage and roof water

trans. to pipe required

RETURN OF FOREMAN

Entered JUNE - 25TH 19 64
 Time
 By John Q. Linn

COST

Labor	<u>Linn, J -</u>	<u>1</u>	hours @ <u>200</u>	<u>6</u>	<u>200</u>
	<u>Thibault -</u>	<u>6</u>	" <u>180</u>	<u>10</u>	<u>80</u>
	<u>Bedeaux, L -</u>	<u>6</u>	" <u>164</u>		<u>982</u>
	<u>Conner, C -</u>	<u>6</u>	" <u>169</u>	<u>10</u>	<u>12</u>
	<u>Rothwell, J -</u>	<u>1</u>	" <u>180</u>		<u>180</u>
	<u>Coate, M -</u>	<u>6</u>	" <u>175</u>	<u>10</u>	<u>50</u>
			"		<u>4504</u>
Stock	<u>1/2 BAG - CEMENT @ 135 -</u>			<u>68</u>	
	<u>100 LB - SAND @ .0725 wt -</u>			<u>08</u>	
	<u>REPAIR - 12 IN X 2 FT - OIL - ON - ROAD</u>				
	<u>@ 89¢ + J -</u>			<u>15</u>	<u>68</u>
	<u>1 1/2 #25 - TRUCK</u>				
	<u>Trucking</u>	<u>2 hrs. @ 600</u>		<u>1</u>	<u>20</u>
	<u>1 1/2 #29 - TRUCK</u>				
	<u>6 #25 #33 - BARNHOF</u>	<u>@ 5.40</u>		<u>32</u>	<u>40</u>
Total Cost				<u>95.08</u>	
Estimate-cost of laying drain	<u>162</u>				
Entrance charges					
Total deposit	<u>162</u>				
Balance due	<u>Martin</u>			<u>66</u>	<u>92</u>

Pieces pipe to curb 1-10 FT - 1-2 FT - 6 1/2
 " " curb to house 2-10 FT - 1-6 FT - 6 1/2
 Cut at sewer 7 FT
 Cut at curb 6 1/2 FT
 Size of pipe 6-IN-TRANSITE-PIPE
 Correct

John Q. Linn
 Foreman

OWNER-SUPPLIED-PIPE