

length of drain 60'
depth of sewer 8'
e.d. 5 1/2'

NOTICE TO COMMISSIONER OF PUBLIC WORKS

Billed 4/4/65 - 2 pipe system
(23)

Drain Permit **Nº 18452**

City of New Bedford,

Office of City Clerk,

January 10, 1965

To Commissioner of Public Works.

Permission has this day been issued to

1167 New Bedford Church of Christ
Property owner

~~467~~ Phillips Road
Address

By

Thomas ~~Linder~~ Fender

172 Palmer St.

Address

to lay drain from the premises of New Bedford Church of Christ

n.s. Phillips Road, 100 ft. e. of 1st angle e. of Church

to connect with the sewer in Phillips Rd.

Charles W. Deary street.

City Clerk.

Requires separate entrance for sewage and roof water

Send to

(ab)

Laid from m. h. in street to iron pipe in property
~~over type of different pipe installation. Rain barrel for~~
~~from the street to the sewerage main in the street.~~

RETURN OF FOREMAN

Entered Oct. 5th 19 65
 Time
 By Joseph A. Thibault

COST

Labor	<u>Rebello, G - 8 hours @ 186</u>	<u>\$ 14 90</u>
	<u>Penette, J - 10 " 190</u>	<u>19 00</u>
	<u>Pacheco, A - 10 " 178</u>	<u>17 75</u>
	<u>Couto, M - 2 " 190</u>	<u>3 80</u>
	<u>Orlowski, - 2 " 178</u>	<u>3 55</u>
	"	<u>59 00</u>
	"	
	"	
Stock	<u>1 BAG CEMENT @ 135</u>	<u>68 ✓</u>
	<u>200 LB. SAND @ .08 wt</u>	<u>16 ✓</u>
	<u>REPAIR - 12 FT 12 FT - BLACKTOP - RD</u>	
	<u>@ 222 + 5</u>	<u>31 60</u>
Trucking		
	<u>TRUCK 29 - 2 HRS. @ 60</u>	<u>1 20</u>
	<u>COMP. 21 - 1 HR.</u>	<u>3 35 ✓</u>
	<u>BACKHOE 32 - 5 HRS. @ 5.50</u>	<u>27 50 ✓</u>
Total Cost		<u>123.53</u>
Estimate-cost of laying drain	<u>279 -</u>	
Entrance charges	<u>Assessed</u>	
Total deposit	<u>279 -</u>	
Balance due	<u>N. B. Church & Christ Church</u>	<u>155 47</u>

Pieces pipe to curb 15' OF 6" TRANSITE
 " " curb to house 45' OF TRANSITE 6"

Cut at sewer 8'

Cut at curb 6'

Size of pipe 6" x 4"

Correct

Joseph A. Thibault
 Foreman