

Length of drain 58'
Sewer depth 8'
5.0 5 1/2' deep

Billed 12/21/65 (53)

2 pipes

83

NOTICE TO COMMISSIONER OF PUBLIC WORKS

Drain Permit **Nº 18528**

City of New Bedford,

Office of City Clerk, Oct. 13, 1965

To Commissioner of Public Works.

Permission has this day been issued to

J. Emile LeBlanc
Property owner

203 Brook St
Address

By same

Address

to lay drain from the premises of J. Emile LeBlanc

E. S. Wildwood Road, 130' S. of Victoria St

to connect with the sewer in Wildwood Road street.

(ab)

Laid from main in street
to iron pipe in property.

Owner supplies all necessary
V.C. tube "on" Pipe.

Charles W. Deary
City Clerk.

Requires separate entrance for sewage and roof water

RETURN OF FOREMAN

Entered DEC-2ND 1965
 Time
 By John A. Law

COST

Labor	<u>Law, J - 3 hours @ 2.10</u>	<u>6.30</u>
	<u>Thibault - 11 " 1.90</u>	<u>20.90</u>
	<u>Rethwell - 2 " 1.90</u>	<u>3.80</u>
	<u>Pinette, J - 11 " 1.90</u>	<u>20.90</u>
	<u>Pacheco, A - 11 " 1.78</u>	<u>19.53</u>
	<u>McMahan - 11 " 1.60</u>	<u>17.60</u>
	"	
	"	<u>89.03</u>
Stock	<u>1/2 BAG - CEMENT @ 1.35</u>	<u>6.85</u>
	<u>200 LBS - SAND @ .08 WT</u>	<u>16.00</u>
	<u>REPLACE - 10 FT X 2 FT OIL-GN-ROAD</u>	
	<u>@ 89¢ + JT</u>	<u>13.90</u>
2	<u>HRS # 25 - TRUCK</u>	
	<u>Trucking</u>	<u>4 hrs @ 60¢</u>
		<u>2.40</u>
2	<u>HRS # 29 - TRUCK</u>	
8	<u>HRS # 32 - BACKHOE @ 5.50</u>	<u>44.00</u>
Total Cost		<u>150.17</u>
Estimate-cost of laying drain		<u>2.40</u>
Entrance charges <u>Assessed</u>		
Total deposit		
Balance due <u>Le Blanc</u>		<u>89.83</u>

Report
 3-4 FT - 4-IN
 Pieces pipe to curb 3-4 FT - 6-IN
 13-4 FT - 4-IN
 " " curb to house 13-4 FT - 6-IN

Cut at sewer 8 FT

Cut at curb 7 1/2 FT

Size of pipe 6 X 4-IN-TYPE-O-WEDGE-LOCK-PI

Correct

John A. Law
 Foreman