

# NOTICE TO COMMISSIONER OF PUBLIC WORKS

Billed 7/27/66

Length of drain.....33'

Sewer depth.....7'

Surf. drain.....-

.....1 pipe system

ANTICIPATED LEDGE = NO LEDGE

Drain Permit **Nº 18600**

City of New Bedford,

Office of City Clerk,

June 6, 1966

To Commissioner of Public Works.

Permission has this day been issued to

Joaquim Marmelo  
Property owner

490 Bolton St  
Address

By Same

Same  
Address

to lay drain from the premises of

490 Buchanan St

Joaquim Marmelo

160' W of Myrtle St.

to connect with the sewer in

Buchanan

street.

Laid from main in street to iron pipe in property.

✓ Owner agrees to supply all necessary

V.C. TYPE "0" pipe.

Charles W. Dray  
City Clerk.

Requires separate entrance for sewage and roof water

# RETURN OF FOREMAN

Entered JULY-20<sup>TH</sup> 1966

Time .....

By John A. Law

COST

| Labor             | hours           | @ |      |           |
|-------------------|-----------------|---|------|-----------|
| Pinette, J. -     | 2 $\frac{1}{2}$ | " | 2.05 | 5 13      |
| Connor, C. -      | 2 $\frac{1}{2}$ | " | 1.96 | 4 91      |
| Rebello, G. -     | 2 $\frac{1}{2}$ | " | 2.10 | 5 25      |
| Steliga, D. -     | 2 $\frac{1}{2}$ | " | 1.75 | 4 38      |
|                   |                 | " |      | \$19 67   |
| Law, J. (super) - | 1               | " | 2.41 | 2 41      |
|                   |                 | " |      | \$22 08 ✓ |

Stock  $\frac{1}{2}$  BAG-CEMENT @ 1.35 68 ✓

100 LBS SAND 09 ✓

REPLACE 10 FT X 2 FT DIA ON ROAD  
@ 89¢ + 5¢ 13 90

Trucking

1 ~~HR~~ #29-TRUCK 60

2 ~~HR~~ #32-BACKHOE @ 5.65 11 30 ✓

Total Cost 48 65

Estimate-cost of laying drain 174 -

Entrance charges ASSESSED 174 -

Total deposit

Balance due Marcelo 125 35

Pieces pipe to curb 1-10 FT-1-2 FT-6-IN

" " curb to house 2-10 FT-6-IN

Cut at sewer 7 $\frac{1}{2}$  FT

Cut at curb 7 FT

Size of pipe 6-IN-TRANSIT-PIPE

Correct

John A. Law  
Foreman

NO-REPTICE-MINI-ON-BRAVE-K-930

OWNER-SUPPLY-PIPE