

NOTICE TO COMMISSIONER OF PUBLIC WORKS

90

Billed 4/1/66

Length of drain.....*75'*

Sewer depth.....*5 1/2'*

.....*1*.....pipe system

Surf. drain.....*—*

Drain Permit **Nº 18601**

City of New Bedford,

Office of City Clerk, *May 24, 1966*

To Commissioner of Public Works.

Permission has this day been issued to

Smith Office Equip + Co.
Property owner

230 Union St.
Address

By *Daniel Kaufman*
W. Lopez + sons - n. twinton Rd.

295 Main Rd. Zeverton, R
Address

PAID BY

to lay drain from the premises of *Smith Office Equip + Co.*
a side Water St 40'± s. of Marsh St.

to connect with the sewer in *Water St* street

✓ Laid from main in street to iron pipe in property.
Owner agrees to supply all necessary

Charles W. Deary
City Clerk

V.C. TYPE "O" pipe.

Requires separate entrance for sewage and roof water

RETURN OF FOREMAN

Entered June 6 1966

Time

By Joseph A. Thibault

COST

Labor	hours	@	
Law, J. -	5	" 2.25	11.25
Thibault, J. -	9	" 2.16	19.46
Pinette, J. -	9	" 2.05	18.45
Orlowski, A. -	9	" 2.06	18.56
Pacheco, A. -	8	" 1.98	15.70
			<u>83.43</u> ✓

Stock <u>1/2 BAG CEMENT @ 1.35</u>	68
<u>100 LBS. SAND</u>	09
<u>REPLACE 10' + 2' BC. ON ROAD</u>	
<u>@ 2.72 + 5</u>	27 20

Trucking	
<u>TRUCK-29-2HR @ 60</u>	1 20
<u>BACKHOE-33-6HRS @ 5.65</u>	33 90 ✓
<u>COMPRESSOR #21-1 1/2</u>	3 35 ✓
Total Cost	<u>149.85</u>

Estimate-cost of laying drain	250	-
Entrance charges <u>ASSESSED</u>		
Total deposit	250	-
Balance due <u>W. Lopez, son</u>	100	15

Pieces pipe to curb 3-4 FT 6-IN

" " curb to house 15-4 FT 6-IN

Cut at sewer 5 1/2 FT

Cut at curb 5 FT

Size of pipe 6 IN WEDGELOCK TYRO-B V-C-PIPE

Correct

Joseph A. Thibault

Foreman

OWNER SUPPLIED PIPE