

NOTICE TO COMMISSIONER OF PUBLIC WORKS

35

Length of drain.....32'

Filed 9/1/66

Sewer depth.....8'

permit #18648

2 pipe system

Surf. drain.....6'

06/10/1966

Drain Permit **Nº** 18648

City of New Bedford,

Office of City Clerk,

Aug 11, 1966

To Commissioner of Public Works.

Permission has this day been issued to

Armand Sansoucy
Property owner

1014 Dewey St.
Address

By Same

Same
Address

to lay drain from the premises of

s.w. Dutton St 500' w of Ashley Blvd

to connect with the sewer in Dutton street.

Laid from main in street to iron pipe in property.

Owner agrees to supply all necessary

Charles W. Deary
City Clerk.

V.C. TYPE "0" pipe.

WEDGELOCK

Requires separate entrance for sewage and roof water

RETURN OF FOREMAN

Entered AUG 24 1966

Time

By Joseph A. Thibault
COST

Labor	hours @	
Joseph Thibault 6hrs.	@2.16	12.97
Joseph Pinette 6hrs.	@2.10	12.60
Alfred Orlowski 6hrs.	@2.06	12.37
Alfred Pacheco 6hrs.	@1.96	11.77
Charles Connor 6hrs.	@1.96	11.77
Total		61.48

Stock $\frac{1}{2}$ BAG CEMENT @ .35	68
200 LBS. SAND @ .09	18
REPLACE 10 FT. X 2 FT. GILSON ROAD @ .89 + J.	13 90

Trucking	
TRUCK - 29 - 1 HR.	60
BACK HOE - 33 - 4 HRS. @ .56	22 60

Total Cost	99 45
Estimate-cost of laying drain	177 -
Entrance charges <u>ASSETED</u>	
Total deposit	177 -
Balance due <u>Agency</u>	77 55

Report
1-10 FT. X 1-2 FT. - 4 IN. PIPE
Pieces pipe to curb 1-10 FT. X 1-2 FT. - 6 IN. PIPE
" " curb to house 2-10 FT. - 4 IN. PIPE
2-10 FT. - 6 IN. PIPE

Cut at sewer 8 FT.
Cut at curb 7 1/2 FT.
Size of pipe 6 IN. X 4 IN. TRANSITE PIPE
Correct

Joseph A. Thibault
Foreman

OWNER SUPPLIED PIPE