

NOTICE TO COMMISSIONER OF PUBLIC WORKS

Billed 9/8/66 (B2)

Length of drain.....50'

Sewer depth.....6' = 8 FT = TO - TOR - OF - SEWER

Surf. drain.....4 1/2 = 6 - FT = " " " SURFACE

2 pipe system

Drain Permit **Nº 18650**

City of New Bedford,

Office of City Clerk, Aug 12, 1966

To Commissioner of Public Works.

Permission has this day been issued to

Mary Costa
Property owner

19 Felton St.
Address

By Edgar Dupont

477 Parken Hill Rd.
Address

to lay drain from the premises of Mary Costa

n.s. Holyoke St 50' w. of Hawes St.

to connect with the sewer in Holyoke street.

Laid from main in street to iron pipe in property.

Owner agrees to supply all necessary

V.T. TYPE "0" pipe.

Requires separate entrance for sewage and roof water

Not assessed in P.D.

Charles W. Drury
City Clerk.

(B3)

RETURN OF FOREMAN

Entered AUG 25 1966

Time

By Joseph A. Thibault

COST

Labor	hours @	
Joseph Thibault	4hrs. @2.16	8.65
Alfred Orłowski	4hrs. @2.08	8.25
Alfred Pacheco	4hrs. @1.96	7.85
Charles Connor	4hrs. @1.96	7.85
Gilbert Rogers	4hrs. @2.05	8.20
Total		40.80

Stock	$\frac{1}{2}$ BAG CEMENT @1.35	68 ✓
	200 LBS. SAND @.094	18 ✓
	REPLACE 12 FT. X 2 FT. OIL ON ROAD @89¢ + J	15.68
	DYNAMITE-STICKS @.424	1.68
	" - CAPS @.410	4.10

Trucking		
	TRUCK-29-3 HR. @60¢	180
	BACKHOE-32-8 HRS @56¢	45.20 ✓
	COMPRESSOR-21-2 HRS @3.35	67.00 ✓
Total Cost		229.03

Estimate-cost of laying drain	183 -	
Entrance charges	15 -	
Total deposit	198 -	
Balance due	City	46.03

2-10 FT. 4 IN. PIPE
 Pieces pipe to curb 2-10 FT. 6 IN. PIPE
 " " curb to house 3-10 FT. 4 IN. PIPE
 3-10 FT. 6 IN. PIPE
 Cut at sewer 8 1/2 FT
 Cut at curb 7 FT
 Size of pipe 6X4 IN. TRANSITE PIPE
 Correct


Joseph A. Thibault

Foreman

44-46-ROCKS - 1749-10

4
10

OWNER SUPPLIED PIPE



Correction of Labor charge for
 drain Permit #18650

LABOR	Hours @		
Joseph Thibault	15hrs.@2.16	32.	44
Joseph Pinette	11hrs.@2.05	22.	55
Alfred Orlowski	15hrs.@2.06	30.	94
Alfred Pacheco	15hrs.@1.96	29.	44
Charles Connor	15hrs.@1.96	29.	44
Gilbert Rogers	4hrs.@2.05	8.	20
Total		153.	01 ✓