

NOTICE TO COMMISSIONER OF PUBLIC WORKS

Length of drain.....43'

Sewer depth.....9 1/2'

Surf. drain.....?

Drain Permit **Nº 18659**

Filed 10/26/66

permit #23813

04/27/2006

.....2 pipe system

City of New Bedford,

Office of City Clerk,

Aug 26, 1966

To Commissioner of Public Works.

Permission has this day been issued to

George Bariteau

Property owner

161 Newton St.

Address

By Same

Same

Address

to lay drain from the premises of George Bariteau

e s. Church St. 40' w. of Avery St.

to connect with the sewer in Church street.

Laid from main in street to iron pipe in property.

Owner agrees to supply all necessary

TRANSITE pipe.

Requires separate entrance for sewage and roof water

Charles W. D...
City Clerk.

1184 Church

RETURN OF FOREMAN

Entered *Oct. 18 & 21* 19*66*

Time

By *Joseph A. Thibault*

COST

Labor	hours	@	
Thibault, J. -	6½	"	2.16
Pinette, J. -	12	"	2.05
Orlowski, A. -	12	"	2.06
Pacheco, A. -	12	"	1.96
Connor, C. -	6½	"	1.96
Connor, C. -	5½	"	2.94
Thibault, J. -	5½	"	3.24

2 70

14 06

24 60

24 75

23 55

12 76

16 19

17 84

~~133 75~~

9.43

136.45

136.44

Stock ½ BAG CEMENT @ 1.35

200 LBS. SAND @ 0.99

REPLACE 2' X 15' BC ROAD

15 ft. @ 2.22 + 5.

38 30

Trucking

2 TRUCK-29- @ 60¢ 1 20

2 COMPRESSOR-21- @ 3.35 6 70

7 BACKHOE-33- @ 5.65 39 55

Total Cost

223.05

Estimate-cost of laying drain

264-

Entrance charges

ASSESSED

Total deposit

264-

Balance due

Bariteau

40 95

Pieces pipe to curb 2-10 FT- 4-IN

" " curb to house 1-10 FT- 1-2 FT- 6-IN

" " 1-10 FT- 1-4 FT- 4-IN

Cut at sewer 9½ FT

Cut at curb 5 FT

Size of pipe 6 X 4-IN-TRANSITE-PIPE

Correct

Joseph A. Thibault

Foreman

3203-604-1000

OWNER'S OFFICE