

NOTICE TO COMMISSIONER OF PUBLIC WORKS

42

Filed 10/20/66

Length of drain.....*3.8'*.....

Sewer depth.....*7'*.....

Surf. drain.....*5 1/2'*.....

.....*2*.....pipe system

Drain Permit **Nº 18675**

City of New Bedford,

Office of City Clerk, *Oct. 5. 1966*

To Commissioner of Public Works.

Permission has this day been issued to

Albert Bariteau

Property owner

RFD #1 County Rd., Freetown, Mass

Address

By *Same*

Same

Address

to lay drain from the premises of

e.s. Prescott St. 80' s of Lynn St.

to connect with the sewer in

Prescott street.

☒ Laid from main in street to iron pipe in property.

☒ Owner agrees to supply all necessary

Transite pipe.

Charles W. Dean
City Clerk.

Requires separate entrance for sewage and roof water

(7)

[scribble]

RETURN OF FOREMAN

Entered OCT-11TH 1966

Time

By John A. Shaw

COST

Labor	hours	@	
Thibault, J.-	9 "	2.16	19.46
Pinette, J. -	9 "	2.05	18.45
Orlowski, A.-	9 "	2.06	18.56
Pacheco, A. -	9 "	1.96	17.66
Connor, C. -	9 "	1.96	17.66

\$91.79 ✓

Law, J. (super) - 1 " 2.41 2.41 ✓

Stock 1/2 BAG - CEMENT @ 1.35 \$94.25 ✓

200 LBS SAND @ .094 18 ✓

REPLACE - 10 FT X 2 FT - OIL - ON - ROAD @ 894 + 5 1390 ✓

Trucking

2 WES 29-TRUCK @ 604 120 ✓

7 WES 32-BACKHOE @ 5.65 39.55 ✓

Total Cost

149.70

Estimate-cost of laying drain 161 -

Entrance charges 15 -

Total deposit 176 -

Balance due Bariteau 11.90

Pieces pipe to curb 1-10 FT - 1-2 FT - 4-IN

" " curb to house 3-10 FT - 1-2 FT - 6-IN

Cut at sewer 7 1/2 FT

Cut at curb 7 FT

Size of pipe 6 X 4 - TRANSITE - PIPE

Correct

John A. Shaw Foreman

SAIT - LAKE E - 30612

OWNERS - SUPERVISOR PIPE