

# NOTICE TO COMMISSIONER OF PUBLIC WORKS

Length of drain.....33'

Sewer depth.....7 1/2'

Surf. drain.....6

Filed 11/30/66 @

2 pipe system

Drain Permit **Nº 18688**

City of New Bedford,

Office of City Clerk, November 15, 1966

To Commissioner of Public Works.

Permission has this day been issued to

Frank Lapolla

Property owner

283 Prescott St.

Address

By Same

Address

to lay drain from the premises of

Frank Lapolla

e.s. Seabury St

166' s of Wood St.

to connect with the sewer in

Seabury

street.

Laid from main in street to iron pipe in property.

Owner agrees to supply all necessary

Transit

pipe.

Charles W. Dray  
City Clerk.

Requires separate entrance for sewage and roof water

# RETURN OF FOREMAN

Entered.....*NOV-21ST*.....19*66*  
 Time.....  
 By.....*John P. Law*

COST

| Labor             | hours | @ |      |                  |
|-------------------|-------|---|------|------------------|
| Thibault, J. -    | 7     | " | 2.16 | 15 14            |
| Pinette, J. -     | 7     | " | 2.05 | 14 35            |
| Connor, C. -      | 7     | " | 2.06 | 14 44            |
| Pacheco, A. -     | 7     | " | 1.96 | 13 74            |
| Sylvia, G. -      | 7     | " | 1.75 | 12 25            |
|                   |       |   |      | <del>69 92</del> |
| Law, J. (super) - | 1     | " | 2.41 | 2 41             |
|                   |       |   |      | <del>72 33</del> |

Stock *1/2 BAG-CEMENT @ 1.35*

*200 LBS-SAND @ .09*

*REPLACE-10 FT X 2 FT-BLK TOP ON-ROAD @ 2.25*

*REPLACE-1-4 FT X 3 FT-CONCRETE ON-SIDEWALK*

*1 1/2 bag @ 5.47*

Trucking

*1 #21-COMPRESSOR*

*1 #29-TRUCK*

*5 #32-BACKHOE @ 5.65*

Total Cost

Estimate-cost of laying drain

Entrance charges

Total deposit

Balance due

Pieces pipe to curb

" " curb to house

Cut at sewer

Cut at curb

Size of pipe

Correct

*1-10 FT-1-2 FT-4-IN*

*1-10 FT-1-2 FT-6-IN*

*2-10 FT-1-6 FT-4-IN*

*2-10 FT-1-6 FT-6-IN*

*8 FT*

*7 1/2 FT*

*6 X 4-IN-TRANSIT-PIPE*

Foreman

OWNER-SUPPLIER-FILE