

NOTICE TO COMMISSIONER OF PUBLIC WORKS

Length of drain.....38'
Sewer depth.....7'
Surf. drain.....-

Billed 1/12/67

1 pipe system

Drain Permit **Nº 18693**

City of New Bedford,

Office of City Clerk, Nov 30, 1966

To Commissioner of Public Works.

Permission has this day been issued to

✓ Brayton Coleman
Property owner

10 Spruce St.
Address

By Same

Same
Address

PAID BY: Quality Bldgs - Gilbert Costa
to lay drain from the premises of

8 Holland St So Dartmouth

n.s. Mayfield St 50' w of Channing St.
to connect with the sewer in Mayfield street.

Ⓟ Laid from main in street to iron pipe in property.

✓ Owner agrees to supply all necessary

Charles W. Deary
City Clerk.

Transite pipe.

Requires separate entrance for sewage and roof water

RETURN OF FOREMAN

Entered.....JAN - 3RD.....1967

Time.....

By.....

COST

Labor	hours	@		
Thibault, J. -	8	"	2.16	17.30
Pinette, J. -	8	"	2.05	16.40
Pacheco, A. -	8	"	2.00	16.00
Connor, C. -	8	"	2.10	16.80
Sylvia, G. -	8	"	1.75	14.00

\$80.50 ✓

Stock 1/2 BAG - CEMENT @ 1.35 68 ✓

100 LBS - SAND 09 ✓

REPAIR - 10 FT x 2 FT - B-C ON ROAD
@ 2.22 + 5 27.20

Trucking

1 H2 #29 - TRUCK 60

1 H2 #21 - COMPRESSOR 33.5 ✓

5-125 #33 - BACKHOE @ 5.65 282.5 ✓

Total Cost 140.67

Estimate-cost of laying drain 182 -

Entrance charges 182 -

Total deposit 182 -

Balance due Quality Builders 41.33

Pieces pipe to curb 1-10 FT - 1-2 FT - 6 IN

" " curb to house 2-10 FT - 1-8 FT - 6 IN

Cut at sewer 7 1/2 FT

Cut at curb 7 FT

Size of pipe 6-IN TRANSITE-PIPE

Correct

Foreman

OWNER - SUPPLIED - FIRE