

NOTICE TO COMMISSIONER OF PUBLIC WORKS

Length of drain.....33' *billed 4/27/67* *(27)*
 Sewer depth.....7 1/2'2 pipe system
 Surf. drain.....6

Drain Permit **Nº 18714**

City of New Bedford,

Office of City Clerk, *March 6, 1967*

To Commissioner of Public Works.

Permission has this day been issued to

Frank Lapolla

283 Prescott St

Property owner

Address

By *Same*

Same

Address

to lay drain from the premises of

Frank Lapolla

W. S. Seabury St 150' n of Brookland Ave.

to connect with the sewer in

Seabury

street.

Laid from main in street to iron pipe in property.

Owner agrees to supply all necessary

Transite

pipe.

Charles W. Drury
 City Clerk.

Requires separate entrance for sewage and roof water

182,202

W. S.

RETURN OF FOREMAN

Entered APR 16 1967

Time

By John R. Shaw

COST

Labor	hours	@	
Johnson 7			15 14
Bodeny 7	"		14 70
Howard, J. 7	"		13 22
Puritto 7	"		14 35
Sylvia, H. 7	"		13 22
	"		
	"		70 65 ✓

Stock 1/2 BAG CEMENT @ 1.35 68 ✓

200 LBS SAND @ .09 18 ✓

REPLACE - 10 FT X 2 FT - B-C - ON - ROAD @ 2.22 + 5 27 20

Trucking

2 HDS # 29 - TRUCK @ 60 1 20

1 HDS # 21 - COMPRESSOR 3 35 ✓

5 HDS # 32 - BACKHOE @ 5.75 28 25 ✓

Total Cost 131.50

Estimate-cost of laying drain 180 -

Entrance charges assessed

Total deposit 180 -

Balance due 48 50

Pieces pipe to curb 1-10 FT - 1-2 FT - 4-IN

" " curb to house 2-10 FT - 6-IN

Cut at sewer 8 FT

Cut at curb 7 1/2 FT

Size of pipe 6 X 4-IN - TRANSITE PIPE

Correct

Foreman

OWNER SUPPLIED TYPE