

NOTICE TO COMMISSIONER OF PUBLIC WORKS

16

Length of drain.....38'
 Sewer depth.....7 1/2'2 pipe system
 Surf. drain.....5

Drain Permit **Nº 18727**

City of New Bedford,

Office of City Clerk, April 6, 1967

To Commissioner of Public Works.

Permission has this day been issued to

Prop. A. Poirer Post #3260 YFW. 394 Front Street

Property owner

Address

PAID By John Kalife

118 Alden Rd. Fairhaven

by: Victor Smale

436 E. Fairhaven

to lay drain from the premises of Prop. A. Poirer Post #3260 YFW

W West side Ashley Blvd n of Appleton

to connect with the sewer in Ashley Blvd street.

Laid from main in street to iron pipe in property.

Owner agrees to supply all necessary

Transite pipe.

Charles W. Deary
 City Clerk.

Requires separate entrance for sewage and roof water

S.D. in sidewalk sewer 10' from curb in st.

RETURN OF FOREMAN

Entered APRIL - 17TH 19 67

Time

By John R. Law

COST

Labor	hours	@	
<u>Chibault, J.</u>	<u>6</u>	<u>"</u>	<u>13 24</u>
<u>Bodew, L.</u>	<u>6</u>	<u>"</u>	<u>12 60</u>
<u>Howard, J.</u>	<u>6</u>	<u>"</u>	<u>11 55</u>
<u>Vietto, J.</u>	<u>6</u>	<u>"</u>	<u>12 30</u>
<u>Sylvia, R.</u>	<u>6</u>	<u>"</u>	<u>11 32</u>
			<u>61 01</u>

Stock	<u>1/2 BAG CEMENT @ 135</u>	<u>68</u>
<u>200 LBS SAND</u>	<u>@ 09</u>	<u>18</u>
<u>REPLACE - 10 FT X 2 FT - B-C - ON ROAD</u>	<u>@ 222 + 55</u>	<u>27 20</u>

Trucking		
<u>1 HD # 29 - TRUCK</u>		<u>60</u>
<u>1 HD # 21 - COMPRESSOR</u>		<u>3 35</u>
<u>5 HD # 32 - BACKHOE @ 5.65</u>		<u>28 25</u>
Total Cost		<u>121 27</u>

Estimate-cost of laying drain	<u>179</u>	<u>-</u>
Entrance charges ASSESSED		
Total deposit	<u>179</u>	<u>-</u>
Balance due		<u>57 73</u>

Refund
 Pieces pipe to curb 10 FT - 6 IN
 " " curb to house 10 FT - 6 IN
 Cut at sewer 8 FT
 Cut at curb 7 1/2 FT
 Size of pipe 6 X 6 - IN - TRANSITE - PIPE
 Correct

John R. Law
Foreman

OWNER - SUPPLIER - PIPE