

NOTICE TO COMMISSIONER OF PUBLIC WORKS

31

Length of drain.....38'

Sewer depth.....8'

Surf. drain.....-

Billed 8/24/67

1 pipe system

Drain Permit **Nº 18758**

City of New Bedford,

Office of City Clerk,

June 28, 1967

To Commissioner of Public Works.

Permission has this day been issued to

Umberto Reale

86 Campbell St.

Property owner

Address

By Katherine Reale

Same

Address

to lay drain from the premises of Umberto Reale

W's. Acorn St. 150' n of Durfee St.

to connect with the sewer in Acorn street.

Laid from main in street to iron pipe in property.

Owner agrees to supply all necessary

Transite pipe.

Charles W. Deary
City Clerk.

Requires separate entrance for sewage and roof water

(23)

RETURN OF FOREMAN

Entered..... *AUG-30* 19 *17*

Time.....

By..... *John P. Law*

COST

Labor	hours	@	
Thibault, J. -	7	"	2.40 \$16.77
Howard, J. -	7	"	2.22 15.50
Pinette, J. -	7	"	2.24 15.68
Sylvia, G. -	7	"	2.18 15.24
Cardoza, A. -	7	"	1.94 13.58
			<u>\$76.77</u> ✓

Stock *1/2 BAC-CEMENT @ 1.40* 70 ✓

100 LBS-SAND 09 ✓

REPLACE-12 IN 2 FT-B-C-ON-ROAD
@ 2.22 + JT 31 64

Trucking #29 - 7 hr. 60 ✓

Long Sand #21 - 1 hr. 33 ✓

Oliver #32 - 4 hr @ 5.85 23 40 ✓

Total Cost 136.57

Estimate-cost of laying drain 205-

Entrance charges ASSESSED

Total deposit 205-

Balance due *Reale* 681 45

Pieces pipe to curb *1-10 FT-1-2 FT-4-IN*
1-10 FT-1-2 FT-6-IN

" " curb to house *2-10 FT-1-6 FT-4-IN*
2-10 FT-1-6 FT-6-IN

Cut at sewer *8 1/2 FT*

Cut at curb *8 FT*

Size of pipe *6X4-IN-TRANSITE-PIPE*

Correct

John P. Law
Foreman

OWNER-SUPPLIED-PIPE