

NOTICE TO COMMISSIONER OF PUBLIC WORKS

Length of drain.....33'

Sewer depth.....9'

Surf. drain.....5 1/2'

Billed 12/29/67
Permit #22753
05/18/1999

2 pipe system

22753

Drain Permit **Nº 18829**

City of New Bedford,

Office of City Clerk, December 12, 1967

To Commissioner of Public Works.

Permission has this day been issued to

Antone Amaral Jr.
Property owner

99 Nelson Street
Address

By Same

Same
Address

to lay drain from the premises of Antone Amaral Jr.

w.s. Padanaram Ave. 145' in of angle on street line

to connect with the sewer in Padanaram Ave street.

Laid from main in street to iron pipe in property.

Owner agrees to supply all necessary

Transite pipe.

Charles W. Dwyer
City Clerk.

Requires separate entrance for sewage and roof water

copy

57

1539

32

RETURN OF FOREMAN

Entered.....*DEC--18TH*.....19*67*

Time.....

By.....*John P. Law*.....

COST

Labor	hours	@	
Bergeron, J. -	8	"	2.40 \$19.17
Orlowski, A. -	8	"	2.29 18.32
Mullin, B. -	8	"	1.94 15.52
Rogers, G. -	8	"	2.29 18.32
Boswell, D. -	8	"	1.94 15.52
			\$86.85 ✓

Stock	<i>1/2 BAG-CEMENT @ 1.40</i>	<i>70</i> ✓
<i>200 LBS-SAND</i>	<i>@ 09¢</i>	<i>18</i> ✓
<i>REPLACE-10 FT-X2 FT-B-G-ON-ROAD</i>	<i>@ 22¢ + 5¢</i>	<i>27.20</i>

Trucking		
<i>1 #2 1/4-COMPRESSOR</i>		<i>3 35</i> ✓
<i>1 #2 1/4-TRUCK</i>		<i>60</i>
<i>8 #2 PAUL-CREARYS-BACKHOE @ 10-</i>		<i>80</i> ✓
Total Cost		198.85

Estimate-cost of laying drain	<i>207</i> -	
Entrance charges <i>ASSESSED</i>		
Total deposit	<i>207</i> -	
Balance due		815

Report
 Pieces pipe to curb *1-10 FT-1-2 FT-4-IN*
1-10 FT-1-2 FT-6-IN
 " " curb to house *2-10 FT-1-4 FT-4-IN*
2-10 FT-1-4 FT-6-IN

Cut at sewer *9 1/2*

Cut at curb *5 FT*

Size of pipe *6 X 4-IN-TRANSITE-PIPE*

Correct

John P. Law

Foreman