

NOTICE TO COMMISSIONER OF PUBLIC WORKS

73

54309

Filed 11/26/68 (2)

Length of drain.....44'

Sewer depth.....5'

Surf. drain.....-

.....1 pipe system

Drain Permit **Nº 18945**

City of New Bedford,

Office of City Clerk, October 16, 1968

To Commissioner of Public Works.

Permission has this day been issued to

Alfred Tetreault
Property owner

49 Worcester St
Address

PAID By Fred Reusch, Jr

637 Church St
Address

to lay drain from the premises of

Alfred Tetreault
40's of Brockton St

to connect with the sewer in

Worcester street.

Laid from main in street to iron pipe in property.

Owner agrees to supply all necessary

Transite pipe.

Charles W. Deary
City Clerk.

Requires separate entrance for sewage and roof water

RETURN OF FOREMAN

Entered.....*OCT-21ST*.....19*68*

Time.....

By.....*John R. Law*.....

COST

Labor	hours	@		
Thibault, J. -	$4\frac{1}{2}$	"	2.44	\$10.98
Howard, J. -	$4\frac{1}{2}$	"	2.25	10.14
Pacheco, A. -	$4\frac{1}{2}$	"	2.29	10.30
Jardin, J. -	$4\frac{1}{2}$	"	2.04	9.18
	"			\$40.90 ✓
	"			40.61
	"			
Stock $\frac{1}{2}$ BAG CEMENT @ 1.40				70 ✓
				09 ✓
100 LBS SAND				
REPLACE - 10FT X 2FT - DIL - ON - ROAD				
@ 89¢ + J.				13 90
Trucking				
1 $\frac{1}{2}$ H ² 81-TRUCK				60
3 $\frac{1}{2}$ H ² 65-BACKHOG @ 5.85				17 55 ✓
Total Cost				73.45
Estimate-cost of laying drain	141	-		
Entrance charges ASSESSED				
Total deposit	141	-		
Balance due <i>Pusch</i>				67.55

Pieces pipe to curb.....*1-10FT-1-2FT-6-IN*

" " curb to house.....*2-10FT-1-8FT-6-IN*

Cut at sewer.....*5 1/2 FT*

Cut at curb.....*5 FT*

Size of pipe.....*6-IN-TRANSITE-PIPE*

Correct*John R. Law*.....

Foreman

OWNER-SUPPLIED-PIPE