

NOTICE TO COMMISSIONER OF PUBLIC WORKS

Length of service 200'
Sewer depth 4 1/2'
Surf. drain -

Billed 9/5/73 (20)

53

..... 1 pipe system

Contractor's Name
(if working on City Property)

City of New Bedford,

Drain Permit **Nº 19573**

Office of D. P. W., 6-21-73
Date

To Commissioner of Public Works.
Permission has this day been issued to

✓ Mary R. Amaral
Signature of Property Owner

93 Garry Street
Address

By.....

.....
Address

to lay a building sewer/drain service from the premises at E. Worcester
Street, N. of Lynn (#244)
to connect with the sewer/drain in Worcester street.

- ✓ Laid from ^{M.H.} ~~main~~ in street to property line.
- ✓ Owner agrees to supply all necessary materials and transite pipe.

By George W. Brightman (RC)

Requires separate entrance for sewage and roof water

(Handwritten initials)

(Handwritten mark)

..... connection allowed to and
.....

RETURN OF FOREMAN

Entered Aug. 17 19 73
 Time 2 P.M. - 8
 By Jesse M. Torres

COST

Labor	hours @		
Jesse Torres $7\frac{1}{2}$	" 3.90	29.25	✓
Joseph Alfonso $7\frac{1}{2}$	" 3.47	26.02	✓
Robert St. Pierre $7\frac{1}{2}$	" 3.36	25.20	✓
Leo Belanger $7\frac{1}{2}$	" 3.24	24.30	✓
Joseph Macedo $1\frac{1}{2}$	" 3.76	5.64	
Tom Burk $7\frac{1}{2}$	" 3.58	26.85	✓
Rod Braga - 6	" 3.76	22.56	✓
		\$159.82	

Stock

$\frac{1}{2}$ bag Cement - @ 2.00	103
100 lbs Sand -	19
Repair 40x3 B.T. Street @ 2.85 + J.	119.00

Trucking

Ordson #35 - 2 - HR. 65-2 - HRS. @ 6.55	19.65
Dodge 116 - 2 - HRS. @ 3.00	6.00
Comp. #52 - $\frac{1}{2}$ HR. @ 3.35	1.68

Total Cost

307.37

Estimate-cost of laying drain

801 -

Entrance charges

15 00

Total deposit

Balance due

Amercil

493.63

Pieces pipe to curb

(4) 10-footers

" " curb to house

(16) 10-foot pieces

Cut at sewer

4 ft.

Cut at curb

45 inches

Size of pipe

6" Transite-

200 feet

Correct

Jesse M. Torres

Foreman

owner supplied