

NOTICE TO COMMISSIONER OF PUBLIC WORKS

(19)

Length of service 23'
 Sewer depth 5 1/2'
 Surf. drain -

Billed 8/29/74 @ 27

..... 1 pipe system

Contractor's Name
 (if working on City Property)

Drain Permit **Nº 19640**

City of New Bedford,

Office of D. P. W., 4-23-74
 Date

To Commissioner of Public Works.

Permission has this day been issued to

New Bedford Housing Auth.
 Signature of Property Owner

Address

By Plasco Plc Inc

10 Orange St Everett

Address

Concrete Const. Co. of Everett Inc. 165 Chelsea St Everett Mass.
 to lay a building sewer/drain service from the premises at
170' ± N. of Delano Street

to connect with the sewer/drain in First street.

Laid from main in street to property line.

Owner agrees to supply all necessary materials

By Ellen M. Daughan
George H. Bughtman
KC

and transite pipe.

Requires separate entrance for sewage and roof water

RETURN OF FOREMAN

Entered M 24 6 19 74
 Time 4 P.M.
 By Jesse M. Lemos

COST

Labor	hours @		
Super) Jesse Torres 5"	4.33	- - -	\$21.65
Lab.: Norbert St. Pierre 5"	3.74	18.70	
Joe Ferriera 5"	3.74	18.70	✓
Jim Lemos 5"	3.11	15.55	✓
Joe Macodo 5"	3.86	19.30	✓
Harry Nova 5"	3.68	18.40	✓
"			90.15
			<u>90.65</u>
			\$112.30
Stock			111.80
1/2 b 29 Cement @ 2.45-		1.23	✓
100 lb 5 Sand @ .10 cwt-		.10	✓
12 X 3 B.T. Street			
@ 2.85 + 5.		39.20	
Trucking			
ords on 35-3-HRS. @ 6.55-		19.65	✓
Trk. 116-1-HR. @ 3.00-		3.00	✓
Comp. 52-1-HR. @ 3.35-		3.35	✓
Total Cost			178.33
Estimate-cost of laying drain	168-		
Entrance charges	assessed		
Total deposit			
Balance due City			10.33

Pieces pipe to curb (2) 1-10ft. 1-3 ft.
 " " curb to house (1) 1-10ft. piece
 Cut at sewer 5 1/2
 Cut at curb 4 1/2
 Size of pipe 6" Turns 70
 Correct

Jesse M. Lemos
 Foreman

under supply
 8.12