

CITY OF NEW BEDFORD

APPLICATION FOR LAYING BUILDING SEWER AND/OR DRAIN SERVICE

Application **Nº 19787**

6-6-75
Date

To the Mayor and City Council:

I hereby request that a building sewer and/or drain be laid for the premises at

S. S. Tullman St 65' + E of Caddy Blvd

to connect with the sewer/drain in *Tullman* street, the same to be laid in the street and the surface repaired as directed by the Commissioner of Public Works.

I hereby agree to pay at the office of the City Treasurer all cost of performing the above work in the manner specified, in excess of the deposit made herewith, within 10 days after the completion of the work.

It is understood and agreed that the deposit made with this application shall be applied to the payment of the cost of performing the work done, and that any excess of deposit over the cost shall be returned to me by the City Treasurer.

Witness

Paul Truini

Signature of Property Owner

202 *Harwich St*

Address

Telephone No.

Plumber's Name

Requires separate entrance
for roof water

Address

Permits to Industrial and/or Commercial Applicants:

Permits can be issued to industrial and/or commercial applicants only upon receipt by the Commissioner of Public Works of such supplemental information as may be required by him concerning the quality and quantity of the proposed wastewater discharge.

This information was submitted by

Signature of Applicant (owner)

and approved by the Commissioner of Public Works on

Date

Commissioner of Public Works

Estimate and Deposit Requirement

Office of Commissioner of Public Works, *6-6-75*

My estimate of the cost of laying the building sewer and/or drain described in the above application is

Assessed

Entrance charges Total deposit required *288⁰⁰*

George H. Brightman
Commissioner of Public Works

Certificate of Issue

Office of City Clerk, *6-6-75*

The above application, accompanied by City Treasurer's receipt presented this day; whereupon Permit No. *19787* was issued, and the Commissioner of Public Works notified of the same.

Ellen Guaghan
City Clerk

- ✓ Laid from main in street to property line.
✓ Owner agrees to supply all necessary materials and *transverse* pipe.

NOTICE TO COMMISSIONER OF PUBLIC WORKS

Length of service 26 ft.

Sewer depth 12 ft.

Surf. drain --

..... 1 pipe system

Contractor's Name
(if working on City Property)

Drain Permit

Nº 19787

City of New Bedford,

Office of D. P. W., 6-6-75
Date

To Commissioner of Public Works.

Permission has this day been issued to

Paul Francis
.....
Signature of Property Owner

202 Harwich St.

.....
Address

By *Paul Francis*
Address

.....
Address

to lay a building sewer/drain service from the premises at

S. Side Tallman St. 65' + E. of Ashley Blvd.

.....
Tallman St.
to connect with the sewer/drain in street.

Laid from main in street to property line.

Owner agrees to supply all necessary materials

and transite pipe.

By *Ellen Hughes*
13

Requires separate entrance for sewage and roof water

RECEIVED

RETURN OF FOREMAN

Entered June 19, 1920 19 75
 Time 10:30 A.M.
 By Jesse M. Moore
 COST

| Labor | hours @ | | |
|------------------------|---------|--------|---------|
| Jesse Moore 9 1/2 " | 4.63 | - - - | -41.67 |
| Norbert St. Pierre 9 " | 3.94 | -35.46 | ✓ |
| Larry Preston 9 " | 3.74 | -33.66 | ✓ |
| Tom Burke 9 " | 3.88 | -34.92 | ✓ |
| Joe Mercado 9 " | 4.06 | -36.54 | =140.58 |
| " | | | 182.25 |
| " | | | |

| Stock | | | |
|----------------|------|-----|------|
| 1/2 bag Cement | 2.70 | - | 1.35 |
| 100 lbs Sand | .10 | cwt | .10 |

| | | | |
|--------|------------------------------|-------|---|
| Repair | ① 6" Coupling 30' Bad | 5.85 | |
| " | ④ 4x4 iron 58.71/954 @ 12. | 85.34 | ✓ |
| " | 15x3 B.T. Street @ 2.85 + 5. | 42.75 | |

| Trucking | | | |
|----------|------------|------|---|
| Fordson | #35-4-HRS. | 7.00 | - |
| Trk- | 116-2-HRS. | 3.45 | - |
| Comp. | 52-1-HR. | - | - |

| | | | |
|-------------------------------|------|---|--------|
| Total Cost | | | 361.15 |
| Estimate-cost of laying drain | 288 | - | |
| Entrance charges | | | |
| Total deposit | | | |
| Balance due | City | | 73.35 |

| | | |
|---------------------|------------------|--|
| Pieces pipe to curb | ③ 1-10ft. 1-5ft. | |
| " " curb to house | ① 1-10ft. piece | |
| Cut at sewer | 11 ft. | |
| Cut at curb | 10 ft. | |
| Size of pipe | 6" Trans. Ho | |
| Correct | | |

Jesse M. Moore Foreman

to be dangerous grounds

over supplied
P. 12