

CITY OF NEW BEDFORD.
PUBLIC WORKS.

SUPERINTENDENT'S OFFICE,

DRAIN

Permit

No. 4301

July 26 1897

To N. H. Greene

FOREMAN IN CHARGE OF DRAIN:

Day drain to connect with First St Sewer

From premises of

Card

No.

Josephine Maynard
First street west side north of Potomaska

O. K.

Bill to

above

W. F. Lantow

Superintendent of Public Works.

Return of Foreman.

Entered *August 10.* 189 *7*
 Time *9:00 A.M.*
 By *Frank B. DeNello*

COST,

Labor	72 hours @ 20	14	40
	6 " 28	1	67
	"	14	07
	"		
	"		
	"		
	"		
	"		
Stock	Cement		50
	Antoni E. Sybra		
	for Marshade		
	4 men hung around waiting for pipe		
Carting	Contractor said willing to pay		50

Total Cost,

17.07

Pieces pipe to curb *29*
 " " curb to house *2*
 Cut at Sewer *5 ft*
 Cut at curb *5 ft*
 Size of pipe *5 in*

Correct.

Frank B. DeNello
 Foreman.

E-198