

CITY OF NEW BEDFORD.
PUBLIC WORKS.

DRAIN

SUPERINTENDENT'S OFFICE,

Permit

No. 6229

Oct 24 1901

To P. C. De Mello

FOREMAN IN CHARGE OF DRAIN:

Lay drain to connect with Sanger W. Sewer

From premises of James F. Smith
No. 120 street north side betw of No Front
and Bullville Ave

Bill to above

C. F. Lantieri
Superintendent of Public Works.

Card

O. K.

Return of Foreman.

Entered Oct 26 190 1
 Time 1 P. M.
 By Frank B. Kello

COST.

Labor	45 hours @ 22 1/2	10	10
	5 " 31	1	52
	"	11	69
	"		
	"		
	"		
	"		
Stock	Cement		25
	Antone E. Sylvia		
	Charles V. Kidera		
Carting			95

Total Cost,

1219

Pieces pipe to curb 7
 " " curb to house 0
 Cut at Sewer 10 ft
 Cut at Curb 7 ft
 Size of pipe 5 in
 Correct.

Frank B. Kello

Foreman.

E-397.