

Tel. 3-3553

128 Ayer St.

#27322

September 13, 1966

Richard L. Lavimoniere

W.S. Worcester St. N x Brockton St

Please install 1" copper service to supply
ranch house. Meter - inside cellar wall. Lay
with drain.

Measures of 1" curb stop:

S X S line Lynn St.

426.0

E X W line Worcester St.

7.6

S X N line house

22.0

E X E line house

24.0

The main is 32 ft. W X E line.

This service laid with drain.

Work done Nov. 15, 1966

37 ft. cop. by owner 18 ft. outside 19 ft. inside

Labor	\$
1-1" corp. Mueller	\$
1-1" corp. stop Mueller	\$
1 Buffalo stop box reg. long	\$
Carting	\$
Mueller tapping machine B-100	\$
Massey Ferguson 1 hr.	\$
2-1" Meter couplings.	\$

Abraham 4 hrs.

Breton 4 hrs.

Silva 4 hrs.

Prenda 4 hrs.