

Tel. 4-7002

29 Valentine St.

September 27, 1966

#27398

Winifred Arsenault

E. S. Church St., N x Lynn St.

Please install 1" copper service to supply raised ranch home. Lay with drain. (Split-entry). Meter - inside cellar wall - inside utility room.

Measures of 1" curb stop:

N X N line Lynn St.	622.3
W X E line Church St.	6.7
S X N line house	17.4
W X W line house	23.5

Main is 20 ft. E. X W . line

Work done Nov. 16, 1966

Partly laid with drain.

61 ft. cop. By owner 40 ft. outside , 21 ft. inside

Labor \$

1-1" corp tap Mueller \$

1-1" curb stop Mueller \$

1- Buffalo stop box long bottom \$

Carting \$

Mueller tapping machine \$

Massey Ferguson 2 hrs. \$

2-1" meter couplings \$

C. P. Comp. # 125 1 hr. \$

Street cut 8' X 2' Warrenite W. S. \$

Nadeau 4 hrs.

Letendre 4 hrs.

Vieirs 4 hrs.

Prende 4 hrs.