

Tel. 5-2754

366 Conduit St.

#27404

October 7, 1966

Joseph Silva

N.S. Menton St., E x Lowell St.

Please install 1" copper service to supply bungalow. Lay with drain. Meter - inside cellar wall.

Measures of 1" curb stop;

E X E line Lowell St.	112.4
S X N line Menton St.	7.6
W X E line house	11.0
S X S line house	20.0

The main is ~~14~~¹⁸ ft. S X S line house

Work done Nov. 15, 1966

This service laid with drain.

51 ft. cop. by owner	36 ft. outside	15 ft. inside
1- 1" corp Mueller		\$
1-1" corp stop Mueller		\$
1-Buffalo Stop box Reg. long		\$
Carting		\$
Drilling machine		\$
Massey Ferguson . . . 2 hrs.		\$
1-6" X 1" Dresser service saddle		\$
2- 1" Meter couplings		\$
Labor		\$
Abraham B reton Silva	Prenda	4 hrs. each.