

1125 County St.
Box D-807

May 22, 1967

#27496

Tarkiln Realty Trust
Paul Cleary, Trustee
E. S. Duchaine Blvd.
S. x Theodore Rice Blvd.

Please install 3" copper service to supply
Mfg. Plant. Taker's meter inside bldg. in
Custodian's room. THE MAIN IS 20 FT. W X E LINE

MEASURES OF 4" TAPPING GATE:

S X S LINE THEODORE RICE BLVD.	1623.5
W X E LINE DUCHAINE BLVD.	18.0
N X S LINE BLDG.	3.3
W X W LINE BLDG.	108.5

TERMINUS OF 4" MAIN IS " 21 FT.

E X E LINE DUCHAINE BLVD. WORK DONE JUNE 26,
JUNE 27, 1967

1-16" X 4" A. P. Smith Tapping sleeve \$
 1-4" Darling tapping gate Regular stuff, box . . . \$
 1-4" Cast iron C. L. offset (18") 4 ft. long . . . B. - S.
 36 ft. - 4" Cast iron C. L. pipe \$
 A. P. Smith S-54 tapping machine \$
 2-16" Mineralead joints and gaskets \$
 3-4" Mineralead joints and gaskets \$
 Lorain Moto Crane 2 hrs. \$
 Massey Ferguson 1 hr. \$
 Street cut 10' X 3' Grass E. S. Duchaine Blvd. \$
 Side walk cut 10' X 3' Grass E. S. Duchaine Blvd. \$

MEASURE OF 4" OFFSET:

S X S LINE THEODORE RICE BLVD.	1623.5
W X E LINE DUCHAINE BLVD.	16.0
1-4" ROUND IRON GATE BOX COMPLETE	REG PATTERN . \$

NEW SERVICE

NO# 27496

LABOR:

Monday, June 26, 1967

Sousa (M) 6 hrs.

Collins 6 hrs.

Rodrigues 6 hrs.

Le Clair 6 hrs.

Camara 6 hrs.

Lownds 6 hrs.

Tuesday, June 27, 1967

(M) Sousa 2 hrs.

Collins 2 hrs.

Rodrigues 2 hrs.

Le Clair 2 hrs.

Camara 2 hrs.

