

Tel. 997-4764 (site phone) Peak Bldg. Corp.

82 Summit St.

E. Prov., RI

#30061 E.S. So. Water St., S x Commercial St.

Please install 4" copper service with 2" meter to supply 30 apt. bldg.. From So. Water St. Taker's meter in bldg. above floor. Contractor to do work & supply material (Peak Bldg. Corp.

OWNER: Plumber's Landing Associates. 2" meter

Measures of 4" Mueller Gate Valve, Mech.

S x S line Commercial St. 75.0 ft.

W x E line So. Water St. 24.0 ft.

W x W line Bldg. 24.0 ft.

Main is 26 ft. W x E line.

Work done April 7, 1983 - Inst. by Peak Const. Co.

Peak Const. supplied & installed all stock:-

1 - 16" x 16" x 4" Mueller tapping sleeve, pJ

1 - 4" Mueller gate valve, mech.

1 - #10 Caldwell Gate Box, compl.

26 ft. - 4" C.I.C.LK Ductile Pipe(24' out:
2' ins.)

1 - 4" Smith Blair #441 Cast Cplg.

Insp. by A. Eamara..	\$	60.67
Turn on charge.....	\$	25.00
	\$	85.67

30061 - 4"

E.S. So. Water St. S x
Commercial St.

Measures of 16" x 16" x 4" Tapping Sleeve:

S x S line Commercial St. 75 ft.

W x E line Water St. 26 ft.

Measures of 4" Mueller Gate Valve, Mech.

S x S line Commercial St. 75 ft.

W x E line Water St. 24 ft.

Measure of 4" Smith Blair # 441 Cplg.

S x S line Commercial St. 75 ft.

W x E line Water St. 4 ft.

over

Tapping of 16" main done by E.J. Prescott, Inc.
Stock installed by Peak Const. Co. in this order:

16" x 16" x 4" Tapping Sleeve

4" Mueller Gate Valve, Mech.

Poured 2 - 16" lead joints

20 ft. - 4" C.I.C.L. Ductile Pipe

1 - 4" Rockwell # 441 cplg.

6 ft. piece of 4" flange pipe into cellar

16" x 16" x 4" Tapping sleeve tress blocked.]

Insp. by Alfred Camara