

APPLICATION / AGREEMENT
For DISTURBANCE PERMIT within the City of New Bedford

Permit # 348-22
Dig Safe # _____
Date issued: August 25, 2022

This permit shall be posted at the work site, and shall remain until the work is completed. It is subject to inspection at all times.

TO THE MAYOR AND CITY COUNCIL: 1 DISTURBANCE PERMIT

Permission is hereby requested to excavate the surface of: 1 City Property

Location of work: 390 Rockdale Avenue

Service # 15311

Substantially as per plan annexed, for the purpose of: replacing water line from house to sidewalk

8 Sawyer Rd. 02502 (Lake Ocean) Sawyer map # 43

Curb stop to meter

Work will begin (weather permitting) on: 8/20/22

Work will end (weather permitting) on: 11/20/22

Applicant Name: [Signature]

Excavator(s) Name: [Signature]

Company Name: JLC Construction

Hoisting Equipment License Number: _____

Grade: _____ Expiration Date: _____

Contact Name: _____

Name & Contact Number of Insurer: _____ Eastern Insurance Group 800-333-7234

Approved By: [Signature] Date: 8/25/2022

Title: City Manager

Roadway closures will require authorization from the Commissioner of Public Infrastructure.
Traffic management plans may be required.

For inspection, 24 hour notice is required and the Contractor / Applicant is required to notify the D.P.I. @ 508-979-1550 Press 4 Repair. Permit Expires in 3 Months from work start date.

Provide Sketch



200
Rockdale
Ave.

200
Rockdale
Ave.

SIDEWALK

20'

12'

5' replace
5' of street
POC
w/ clearcut

ROCKDALE AVE

JLC Construction

APPLICATION No. 15311

TAP CLEARED

LOCATION: 390 Rockdale Ave.

OWNER: Joseph Jacintho

(INACTIVE SERV)

DATE

BEF.

AFT.

REMARKS

3-17-83

Reamed

MEASURES: 5/8"

Lead

S x S line Westbrook St. 118.2 ft.
 W x E line Rockdale Ave. 5.3 ft.
 N x S line house 4.8 ft.
 S x S line stone pillar cem. wall 10.7 ft.

March 17, 1983 Renewed from the main to a point 21 ft. of main.
 Installed a 3/4" curb stop at this point (buried).
 21 ft. - 3/4" copper tubing 3/4" curb stop
 1 - 5/8" x 3/4" lead to copper adapt. XS
 (6 in. east of curb stop) Buried Tap reamed

Jan. 5, 1990 Top of stop box broken off 1.6 ft. below sidewalk.
 A riser was put over box to sidewalk level.

Additional measures:
 N x S line house 6.6 ft.
 S x N line house 7.6 ft.

3/12/91: Renewed from 1/4' outside curb stop to prop line
 Stock: 6ft. 3/4" copper tubing 1-3/4" curb stop
 1 - Caldwell stop box 2- 3/4x5/8 lead to cop adapt. XS.

12/15/06 Required service 25 ft. W x curb stop to a point 3 ft. just under gas main. Stock: 3 ft. 3/4" copper tubing; 3/4" curb stop; 2 - 5/8" x 3/4" lead-cop adapt. XS Banto
 Neter Gas Co. pulled service and will maintain trench.



