

APPLICATION/AGREEMENT
For Trench/Disturbance Permit within the City of New Bedford

Permit # 393-2022
Dig Safe# 20220602025
Date: 2/8/2022

TO THE MAYOR AND CITY COUNCIL: DISTURBANCE PERMIT/TRENCH SAFETY PERMIT

Permission is hereby requested to excavate the surface of: X City Property and/or X Private Property
Provide Sketch

Location of Work: 14 Abbott St.
FRFB to Ruth St
Emergency Gas Leak Repair

Work completed prior to D.P.L. approval under
emergency work order for Class II Leak

Work will begin (weather permitting) on: February 8, 2022

Applicant Name: Kevin O'Sullivan (ra) Excavator(s) Name: _____

Company Name: Eversource Hoisting Equipment License Number: _____

Grade: _____ Expiration Date: _____

Contact Number: 508-441-5817 Name & Contact Number of Insurer: _____

Competent Person on Work Site: ON FILE

APPROVED BY: Stephen Lyata DATE: 9-11-22
TITLE: Asst City Engineer

This permit shall be posted at the work site, and shall remain until the work is completed. It is subject to inspection at all times.

ROADWAY CLOSURES WILL REQUIRE
AUTHORIZATION FROM THE
COMMISSIONER OF PUBLIC
INFRASTRUCTURE. TRAFFIC MANAGEMENT
PLANS MAY BE REQUIRED.

Permit only valid for three months
from date of approval

Trenches must be maintained
weekly until final paving is
completed

DigSafe/
CBYD
Number

20220602025

PERMIT#

TOWN:

NEW BEDFORD

PROJECT#

GAS-SRPRNLZY

Unique ID :

7780992-10-[HJ20]

WORK

ORDER-

7780992-10

TASK:

TYPE OF

GASCONSTR

WAMCTE #

875738

Contractor:

LEAK

REPORT #

WAMFWO:

30289274

LEAK

CLASS

DATE:

02/08/22

WAMCTE #

875738

PIPE RETIREMENT

FACILITY_TYPE	MATERIAL	SIZE	LENGTH	PRESSURE	VIN YR
	Plastic	1/2	16		2003

PIPE INSPECTION

No

PIPE INSTALL

FACILITY TYPE	MATERIAL	SIZE	LENGTH	PRESSURE	METHOD	OVERALL PIPE LENGTH	REPLACED/INSTALLED	DEPTH OF COVER	CONNECTION AT MAIN	EFV INSTALLED	EFV SUBTYPE	EFV COMMENTS
Service	Plastic	0.50"	15'	1p	Direct Bury	60' or Less	Valve to Building	2' 0"	No Connection	No		One existing

PRESSURE TEST

MEDIUM	TYPE	START TIME	START PRESSURE(PSIG)	FINISH TIME	FINISH PRESSURE(PSIG)	TEST DURATION	PERFORMED BY	SOAP TESTED	NOTES
Air	Service below 200 ft	2022-02-08 13:00:00	100	2022-02-08 13:20:00	100	20min	Jason arruda	Yes	At all connections

RESTORATION

CONSTRUCTION MATERIAL	LOCATION	EXISTING SURFACE FINISH	EXISTING DEPTH	LENGTH	WIDTH	REQUIRED DEPTH	TEMPORARY REPAIR ACTION	COMPACTION METHOD	% COMPACTED
Hot Asphalt	Sidewalk	Asphalt	4	5' 0"	3' 0"	4"	Compacted per O&M Standards	100	
Hot Asphalt	Sidewalk	Asphalt	4	9' 0"	2' 0"	4"	Compacted per O&M Standards	100	
Concrete	Private Property	Concrete	5	6' 0"	3' 0"	5"			

MATERIALS

DESCRIPTION	TYPE	CATALOG ID	SIZE	Q. PLANNED	Q. USED	Unit of Measure	SERIAL NUMBER
-------------	------	------------	------	------------	---------	-----------------	---------------

Riser

DESCRIPTION OF WORK COMPLETED

Installed 15' of .5 pl from valve to riser. Also installed 3 bumper posts. Posts may be closer to face of meters due to space limitations

PERSONNEL

FOREMAN / WORKING LEADER / INSPECTOR

SIGNATURE:

DigSafe/ CBYD Number	20220602025	PERMIT #		PROJECT #	GAS-SRPNL2Y	Unique ID :	7780992-10-[H120]
ADDRESS:	14 ABBOTT ST	TOWN:	NEW BEDFORD	DATE:	02/08/22	ORDER- TASK:	7780992-10
URL:	http://CWV-CLKSOPRD1/Repository/Files/cdy_photo_004_055135(bhibfmyx).jpg	LEAK REPORT #		LEAK CLASS	WAMFWO: 30289274	TYPE OF WORK:	GASCONSTR
SHEET 15 of 16		Contractor:		WAMFWO:	30289274	#	WAMCTE: 875738

5:40 AM Wed Feb 9

LTE 66%

