

APPLICATION/AGREEMENT

Permit # 14052022

For Trench/Disturbance Permit within the City of New Bedford

Dig Safe#20223411650

Date: 08/25/2022

TO THE MAYOR AND CITY COUNCIL:

DISTURBANCE PERMIT/TRENCH SAFETY PERMIT

Permission is hereby requested to excavate the surface of: X City Property and/or X Private Property

Provide Sketch

Location of Work: Cottage St. from Court St. to Ash St.

Corner property with Court St., Working in street & street to house and 50 ft in each direction at intersection.Emergency gas line maintenance.Work will begin (weather permitting) on: August 25, 2022ROADWAY CLOSURES WILL REQUIRE
AUTHORIZATION FROM THE
COMMISSIONER OF PUBLIC
INFRASTRUCTURE. TRAFFIC MANAGEMENT
PLANS MAY BE REQUIRED.Applicant Name: Steven Botelho (gk)

Excavator(s) Name: _____

Company Name: Eversource

Hoisting Equipment License Number: _____

Grade: _____ Expiration Date: _____

Contact Number: 339-987-8010

Name & Contact Number of Insurer: _____

Competent Person on Work Site: ON FILEAPPROVED BY: Stephen Cyta DATE: 9-21-2022TITLE: Ash City Engineer

This permit shall be posted at the work site, and shall remain until the work is completed. It is subject to inspection at all times.

Trenches must be maintained
weekly until final paving is
completedEmergency work completed
prior to DPI sign off
of permitWork completed prior to D.P.I. approval under
emergency work order for Class II LeakPermit only valid for three months
from date of approval

2 Digsafes called:
Court @ Cottage
Cottage from Cottage to Ash St.

EVERSOURCE

DAILY ACTIVITY REPORT

DigSafe/ CBYD Number		PERMIT #		PROJECT#	GAS-EMGGAS2Y	Unique ID :	10231720-10-[VQ81]
ADDRESS:	95 COURT ST	TOWN:	NEW BEDFORD	DATE:	08/25/22	WORK ORDER- TASK:	10231720-10
SHEET 1 of 77		LEAK REPORT #		LEAK CLASS		TYPE OF WORK:	GASMAINTENANCE
		Contractor:		WAMFWO:	30419200	WAMCTE #	956839

PIPE RETIREMENT

FACILITY_TYPE	MATERIAL	SIZE	LENGTH	PRESSURE	VIN YR
	Plastic	3/4	24	LI	1974

PIPE INSPECTION

No

PIPE INSTALL

FACILITY TYPE	MATERIAL	SIZE	LENGTH	PRESSURE	METHOD	OVERALL PIPE LENGTH	INSTALLED/ REPLACED	DEPTH OF COVER	CONNECTION AT MAIN	EFV INSTALLED	EFV SUBTYPE	EFV COMMENTS
Main	Plastic	2"	1'	LI	Direct Bury			2'0"				
Service	Plastic	0.50"	24'	LI	Insert	60' or Less	Main to Valve	2'0"	Fused	No		Large volume meter per carlos

PRESSURE TEST

MEDIUM	TYPE	START TIME	START PRESSURE(PSIG)	FINISH TIME	FINISH PRESSURE(PSIG)	TEST DURATION	PERFORMED BY	SOAP TESTED	NOTES
Air	Service below 200 ft	2022-08-25 14:04:00	100	2022-08-25 14:19:00	100	15min	Jason arruda	Yes	At all connections
Air	Main	2022-08-25 13:00:00	100	2022-08-25 14:00:00	100	60min	Jason arruda	Yes	At all connections

RESTORATION

CONSTRUCTION MATERIAL	LOCATION	EXISTING SURFACE FINISH	EXISTING DEPTH	LENGTH	WIDTH	REQUIRED DEPTH	TEMPORARY REPAIR ACTION	COMPACTION METHOD	% COMPACTED
Hot Asphalt	Street	Asphalt	4	6'0"	5'0"	4"		Compacted per O&M Standards	90
Concrete	Sidewalk	Concrete	4	6'0"	4'0"	4"		Compacted per O&M Standards	93

MATERIALS

No

DESCRIPTION OF WORK COMPLETED

Bar and tested Dug on highest reading found leak on T... Retired 1 foot of plastic 2 inch main and 24 feet of three-quarter inch plastic... Installed new 1 foot of 2 inch plastic and a new tee and inserted 24 feet of half-inch plastic through old three-quarter inch plastic from valve to main

PERSONNEL

FOREMAN / WORKING LEADER / INSPECTOR

SIGNATURE:

DigSafe/ CBYD Number		PERMIT#		PROJECT#	GAS-EMGGAS2Y	Unique ID :	10231720-10- [VQ81]
ADDRESS:	95 COURT ST	TOWN:	NEW BEDFORD	DATE:	08/25/22	WORK ORDER- TASK:	10231720-10
URL:	http://CWV-CLKSOPRD1/Repository/Files/cdv_photo_001_035530(NAztEhV2).jpg	LEAK REPORT #		LEAK CLASS		TYPE OF WORK:	GASMAINTENANCE
SHEET 2 of 77		Contractor:		WAMFWO:	30419200	WAMCTE #	956839

7:04 AM Fri Aug 26

LTE VPN 43%

