

July 2, 1947

#22425 John Carvalho  
N.S. #245 Haskell St., W x Mt.  
Pleasant St.

Please install 3/4" City Meter & 3/4"  
Copper Service to supply cottage. Main  
to be extended into Haskell St. Owner to  
pay cost of new ser. on his land only. Now  
supplied by Ser. 20142 x 24 Haskell St.  
to be cut off & discontinued.

(over)

33-32 Trench dug by Taker 13'-3/4 copper Labor .75

WXW Line Mt. Pleasant 430.8

SXN " Haskell St. 8.7

WYE " House 3.7

Laid Aug. 13-1947