

Laid Nov. 6-1947

October 27, 1947

#22511 Alton Wilcox etux
N.S. (#193) Bay View St., E x
Rod. Fr. Blvd. (W)

Please install 3/4" City Meter & 3/4"
Copper Service to supply bungalow. Owner
will dig trench on his land, box to be
set against east side of house.
Now supplied from Seymour St. 21480C to
be cut off.

51-50	Trench + Dig by taker	35'- 3/4" cop	supplied by taker
EXE	Line	Redney Fr. Blvd. (west)	225.0
SxM	"	BAY VIEW ST. ?	0.00
EXE	"	House (over for measures)	try

Measures of Curb Stop:

E x Gatebox, E Line Rod. Fr. Blvd. (W)	204.1
S x S Line House	62.3
E x E " House	2.9
S x Stone Wall	5.0