

May 3, 1948

#22569 Textile Institute
of Comm. of Massachusetts
N.W. Cor. #1171-91 Purchase St.,
x Maxfield Street.

Please install $1\frac{1}{2}$ " City Meter & $1\frac{1}{2}$ "
Copper Service to supply Textile Institute.
 $1\frac{1}{2}$ " copper from Maxfield Street.

W x F	Line Purchase St.	55.0
S x N	" Maxfield St.	6.0
E x W	" Bldg.	58.2

Laid 5-6-1948

(over)

40' of 1 1/2" cup. type "K"
 1-1/2" cop. to cop. stop. Fig. 415
 1-1/4" corporation
 1-1/2" I.R.S. x 1/2" cop. coupling Fig. 413
 1-Endwell gate box
 casting
 Compressor
 Labor
 Plumber's bill
 16.20
 2-4'x4' cement Flngs (cuts)
 2-Street cuts 8'x2' - 4'x2' top