

December 6, 1948

#22732 Manuel Medeiros
W/S. Belleville Ave., S x Mill Rd.

Please install 3/4" City Meter &
3/4" Copper Service to supply bungalow.
Lay with drain to street line only, owner
will take up from there.

19-18 Laid with drain	22 Ft. of 3/4" cop.	Labor - 75
SXS Line Mill Rd.		156.9
Exw - Belleville Ave.		6.0
MXS - House		3.4
Laid 12-15-1948		

