

May 5, 1950

#23123

Paul C. Lapolla
S.S. Park Ave., E x Church St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Lay with drain.

19-18 Laid with drain-23 ft. of 3/4" cop.	\$8.23-Labor	.75
E x E Line Church St.		134.0
N x S " Park Ave.		6.8
E x W " House		7.3
Laid May 19-1950		

