

Aug. 11, 1950

#23273

Honorius Ernest Doyon
W.S. Middleboro Rd., N x Freetown
Lakeville Line

Please install 3/4" City Meter &
3/4" Copper service to supply cottage. Box
on taker's line.

13-12--

8 x 12" Hydrant on Middleboro Rd	25.0
8 x 7" Line Middleboro Rd.	7.0
11 x 5 " Motor Box	1.0

Work Done Aug. 31, 1950

(over)

14 ft. of $\frac{3}{4}$ " cop. tubing type K	\$ 6.16
1 C. I. Stop box	
1- $\frac{3}{4}$ " Corporation Fig. 438	
1- $\frac{3}{4}$ " cop. to cop. stop Fig. 415	
Carting	5.00
Excavation	15.00